S
625.70f
H3fe
June 6, 1983

PLEASE RETURN

Montana State Library
3 0864 1006 6576 2

MONTANA

DEPARTMENT OF HIGHWAYS

STATE DOCUMENTS COLLECTION

JUN 13 1983

MONTANA STATE LIBRARY
1515 E. 6th AVE.
HELENA, MONTANA 59620



FIELD ENGINEERING AND CONSTRUCTION PROGRESS REPORT

ISSUED THE FIRST MONDAY OF THE MONTH

June 6, 1983

DOMINION OF CANADA
ALBERTA
SASKATCHEWAN
BRITISH COLUMBIA
LIBERTY
HILL
TOOLE
GLACIER
LINCOLN
PONDERA
TETON
PHILLIPS
VALLEY
ROOSEVELT
SHERIDAN
DANIELS
RICHLAND
MCCONE
DAWSON
GARFIELD
PETROLEUM
FERGUS
JUDITH BASIN
CASCADE
LEWIS AND CLARK
MEAGHER
WHEATLAND
GOLDEN VALLEY
MUSSELL
ROSEBUD
TREASURE
PRAIRIE
CUSTER
FALLON
POWELL
GRANITE
BROADWATER
JEFFERSON
BUTTE
DEER LODGE
SILVER BOW
SWEET GRASS
STILLWATER
YELLOWSTONE
POWDER
CARTER
RIVER
BIG HORN
BEAVERHEAD
MADISON
GALLATIN
PARK
CARBON
YELLOWSTONE NATIONAL PARK
NORTH DAKOTA
SOUTH DAKOTA
WYOMING
DIVISION CONSTRUCTION SECTIONS
LEGEND
BILLINGS DIVISION HEADQUARTERS
DIVISION CONSTRUCTION SECTION BOUNDARY
MONTANA
PREPARED BY THE
STATE OF MONTANA
DEPARTMENT OF HIGHWAYS
PLANNING AND RESEARCH BUREAU
IN COOPERATION WITH THE
U.S. DEPARTMENT OF TRANSPORTATION
FEDERAL HIGHWAY ADMINISTRATION

DISTRICT: Missoula
1130

DISTRICT DESIGN PROGRESS REPORT

FOR THE PERIOD ENDING: June 1, 1983

PROJECT NUMBER & NAME	DESCRIPTION	NEXT MILE-STONE	M-HRS USED THIS REPORT PERIOD	% COMP	EST COMP DATE
Morese - South RS 212-2(1)3	G., GS, PMS 1.4 Miles	Final R/W & Const Limits	88	50	Sept. 1 1983
Elmo - Rollins F 5-2(5)	C, GS, PMS, & Struct. 5.4 Miles	Plans to Checker	~	87	June 1 1984
Dayton - Lake Mary Ronan RS 352-1(1)	G, GS, PMS 1.2 Miles	Plans to Checker	~	86	June 1 1984
Plains - West F 6-1(18)68	PMS 7.0 Miles	Plans to Checker	~	77	June 1 1984
Whitefish West & South F 5-3(16)126	PMS 4.9 & 1.2 Miles	Final PIH	~	35	Sept. 1 1984
Polson - Northwest F 5-2(21)61	PMS 6.0 Miles	Final PIH	~	35	Sept. 1 1984
East Shore Flathead Lake F 52-1(2)0	PMS 3.6 Miles	Final PIH	~	35	Sept. 1 1984
West Reserve Drive RS 548-1(1)0	G, GS, PMS 1.7 Miles	Plans To Checker	108	90	June 2, 1983
Thompson Falls - Northwest FR 6-1(8)29	PMS 16.0 Miles	Plans To Checker	~	75 ~~80~~	Nov. 1 1983
Perma Canyon RS 382-1(1)	G, GS, PMS 2.8 Miles	Prelim. PIH	2	22	June 1 1984
Mullan Road RS 263-1(4)	G, GS, PMS 4.7 Miles	Final PIH	~	33	Nov. 1 1985
Flathead County Line South F 5-2(3)86	G, GS, PMS 7.7 Miles	Final PIH	~	40	Jan. 1 1987
Dixon - North RS 212-1(1)0	G, GS, PMS 3.2 Miles	Planning Report	~	~	July 1 1987
Bearmouth East & West IR 90-3(NP)142	PMS 7.6 Miles	Final PIH	108	49	July 1 1983
Beaverhead East IR 90-3(NP)135	PMS 7.6 Miles	Plans To Checker	48	90	June 1 1983

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221D

SHT. 2 OF 2

DISTRICT: Missoula
1130

DISTRICT DESIGN PROGRESS REPORT

FOR THE PERIOD ENDING: June 1, 1983

PROJECT NUMBER & NAME	DESCRIPTION	NEXT MILE-STONE	M-HRS USED THIS REPORT PERIOD	% COMP	EST COMP DATE
Clinton East & West IR 90-2(73)119	PMS 15.7 Miles	Final PIH.	138	49	July 1 1983

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221D

DISTRICT: Missoula

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 6-1-83

PROJECT NO.: I 90-1(95)22
PROJ. NAME: Drexel-E&W
LENGTH: 6.2 Miles
COUNTY: Mineral
CONTRACT TIME: 100 WD
ORDER TO PROCEED DATE: 4-18-83
% COMPLETE: 5
% TIME USED: 23
NO. MEN EMPLOYED: 51
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 4,621,015.26
CONTRACTOR: Northwest Const. Inc.
FROM (town): Kirkland, Wa.
AWARD DATE: 2-28-83
DATE WORK STARTED: 4-11-83
PROBABLE COMPLETION DATE: Nov. 1983
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Miner
NO. OF ENG. PERSONNEL EMPLOYED: 12

TELEPHONE: 649-2460
ADDRESS: St. Regis, MT.

GENERAL: Monumental Holding Company, subcontractor, worked 21 days hauling Unc. Exc. from Sta. 312 to Sta. 550 W.B. Pavement removal is complete at bridge ends on the W.B. lane.
Northwest Const. placed support slabs on bridge end on the W.B. lane.
One Way Sign is handling Traffic Control Work.
Washington Const. is crushing and washing concrete aggregate.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Missoula

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 6-1-83

PROJECT NO.: I-I 690-1(61)27 V-7
PROJ. NAME: St. Regis-E & W.
LENGTH: 1520' Str.
COUNTY: Mineral
CONTRACT TIME: 200 WD
ORDER TO PROCEED DATE: 12-1-82
% COMPLETE: 72
% TIME USED: 16
NO. MEN EMPLOYED: 25
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 2,911,556
CONTRACTOR: JOD Const.
FROM (town): Billings
AWARD DATE: 11-30-82
DATE WORK STARTED: 12-14-82
PROBABLE COMPLETION DATE: Oct. 1983
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8-10

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: Jack Silvey
NO. OF ENG. PERSONNEL EMPLOYED: 3

TELEPHONE: 649-2460
ADDRESS: St. Regis, Mt.

GENERAL: St. Regis River Str's. - R-2, placed deck concrete EB, WB Str. is ready for placing deck concrete, R-3 - deck forming work is underway. St. Regis Interchange - Prestressed beams have been set. The substructure is complete. Little Joe Str - The contractor drove Test P's and some Service Pilins at Bent #5. All substructure is complete except for Bents #1 and #5 at this location. Riverside Contracting, subcontractor, spent 2 days shaping slopes for concrete slope protection, 2 men were engaged in this work.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Missoula

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 6-1-83

PROJECT NO.: IR 90(37)37
PROJ. NAME: Sloway - Slide
LENGTH: —
COUNTY: Mineral
CONTRACT TIME: 30 w.d
ORDER TO PROCEED DATE: 4-26-83
% COMPLETE: 26%
% TIME USED: 50%
NO. MEN EMPLOYED: 8
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 82,476.22
CONTRACTOR: Burton Trucking & Excavating
FROM (town): Dixon MT.
AWARD DATE: 3-22-83
DATE WORK STARTED: 5-2-83
PROBABLE COMPLETION DATE: 6-10-83
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 9

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: Gerald Tahija
NO. OF ENG. PERSONNEL EMPLOYED: 9

TELEPHONE: 822-4810
ADDRESS: P.O. Box 147 Superior MT.

GENERAL: Regrading of slopes Rt of A-3 ramp sta 840+50 to 845+50 is complete and drain rock in place.
Excavation has started on slide Lt of W.B. sta 815+70 & 817+50, waste material is being placed on top of fabric at toe of slope Rt of A-3 ramp sta 840+50-845+50.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Missoula

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 6-1-83

PROJECT NO.: I90-1(57)39 U-4	CONTRACT AMOUNT: $ 7,299,746.44
PROJ. NAME: Skeway-Superior	CONTRACTOR: Peter Kiewit Sons Co.
LENGTH: 8.9 miles	FROM (town): Sheridan
COUNTY: Mineral	AWARD DATE: 9-21-82
CONTRACT TIME: 209 w.d	DATE WORK STARTED: 11-2-82
ORDER TO PROCEED DATE: 11-20-82	PROBABLE COMPLETION DATE: 7-84
% COMPLETE: 47%	NO. DAYS WORKED PER WEEK: 5
% TIME USED: 21%	NO. SHIFTS PER DAY: 1
NO. MEN EMPLOYED: 40	NO. HOURS PER SHIFT: 8
ACTUAL COMPLETION DATE:	
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:	
EFFECTIVE OPENING DATE:	
PROJECT MANAGER: Gerald Tabija	TELEPHONE: 822-4209
NO. OF ENG. PERSONNEL EMPLOYED:	ADDRESS: PO Box 189
	Superior, Mt.

GENERAL:

Subgrade complete from 975+00 - 1115+00 ± and from 1142+00-2000+00 ±.
Contractor is placing pipe thruout the project.
Finish work is being performed from 975+00 - 1115+00.
Contractor has completed crushing operation.
Bridge sub-contractor is working on all 3 structures thru the project.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Missoula

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 6-1-83

PROJECT NO.: IR 90-1(88)39U-2
PROJ. NAME: It. Replacement
LENGTH: NA
COUNTY: Mineral
CONTRACT TIME: 40 WD
ORDER TO PROCEED DATE: 5-1-82
% COMPLETE: 8
% TIME USED: 25
NO. MEN EMPLOYED: 7
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 277 469
CONTRACTOR: Pacemaker Ind, Inc.
FROM (town): Spokane, WA
AWARD DATE: 3-5-82
DATE WORK STARTED: 4-6-83
PROBABLE COMPLETION DATE: Aug 1983
NO. DAYS WORKED PER WEEK: 4
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 10

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: Jack Silvey
NO. OF ENG. PERSONNEL EMPLOYED: 11

TELEPHONE: 649-2460
ADDRESS: St. Regis, MT.

GENERAL: Progress has been slow during the past month. Some finger joints have been shipped to Billings for additional shop work. Work on the Lyr. Bridge has been completed. Signing is in place at the Milwaukee Over-pass, Sta. 358+55.75.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: 1108

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: June 1, 1983

PROJECT NO.: E.R-90-3(57)081 U-2
CONTRACT AMOUNT: $ 328,383.15
PROJ. NAME: I-90 Flood Damage Repair
CONTRACTOR: Swan & Sons Constr. Co.
LENGTH: 38 miles
FROM (town): Anaconda
COUNTY: Granite & Powell
AWARD DATE: 11-30-82
CONTRACT TIME: 75 W.D.
DATE WORK STARTED: 3-4-83
ORDER TO PROCEED DATE: 4-18-83
PROBABLE COMPLETION DATE: 7-1-83
% COMPLETE: 69 ~~90~~
NO. DAYS WORKED PER WEEK: 5
% TIME USED: 27
NO. SHIFTS PER DAY: 1
NO. MEN EMPLOYED: 10 - 14
NO. HOURS PER SHIFT: 10
ACTUAL COMPLETION DATE:
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: Jim Williams
TELEPHONE: 549-6491
NO. OF ENG. PERSONNEL EMPLOYED: 2-3
ADDRESS: P.O. Box 7039
Missoula, Mont.

GENERAL: The contractor has completed the Powell County portion of the project. The contractor has placed most of the Type 2 riprap in Granite county and is working on the Type 3 riprap. The work was held up two weeks in the month of May due to rain, but is going good now.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Missoula

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 6-1-83

PROJECT NO.: NHP 7-1(27)13, NHP 7-1(28)16, NHP 7-1(29)49

CONTRACT AMOUNT: $ 44,390.00

PROJ. NAME: Bridge Painting

CONTRACTOR: Rainbow Painting Co.

LENGTH:

FROM (town): Great Falls

COUNTY: Ravalli

AWARD DATE: 11-30-82

CONTRACT TIME: 9-1-83

DATE WORK STARTED:

ORDER TO PROCEED DATE:

PROBABLE COMPLETION DATE:

% COMPLETE:

NO. DAYS WORKED PER WEEK:

% TIME USED:

NO. SHIFTS PER DAY:

NO. MEN EMPLOYED:

NO. HOURS PER SHIFT:

ACTUAL COMPLETION DATE:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: William C. Mpart

TELEPHONE: 549-6491

NO. OF ENG. PERSONNEL EMPLOYED:

ADDRESS: DOH
Missoula, Mont

GENERAL: The contractor has informed us that he intends to begin work about 7-1-83

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: 11

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: May 31, 1983

F ~~F~~-1 (6) 43, U1 & U2
F FF 7-1 (2) 46, U3

PROJECT NO.: City Project-41
CONTRACT AMOUNT: $ 4,350,724.30

PROJ. NAME: Hamilton-South
CONTRACTOR: Peter Kiewit Sons' Co.

LENGTH: 3.8 Miles
FROM (town): Sheridan, Wyoming

COUNTY: Ravalli
AWARD DATE: February 28, 1983

CONTRACT TIME: 120 Working Days
DATE WORK STARTED:

ORDER TO PROCEED DATE: April 18, 1983
PROBABLE COMPLETION DATE: Oct. 4, 1983

% COMPLETE: 4
NO. DAYS WORKED PER WEEK:

% TIME USED: 22
NO. SHIFTS PER DAY:

NO. MEN EMPLOYED: 35
NO. HOURS PER SHIFT:

ACTUAL COMPLETION DATE:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Allan J. Dutton
TELEPHONE: 363-4420

NO. OF ENG. PERSONNEL EMPLOYED: 12
ADDRESS: P.O. Box 328 Hamilton, Mont. 59840

GENERAL: The contractor has been placing borrow material on the west side of the roadway from Sta. 116+ to 142+, digging a pond at Sta. 140+, placing drain pipe and Irrigation pipe in various locations, and stockpiling topsoil. The sub-contractor completed pouring the deck on part 1 and is working on the forms for the barrier rail on the completed part.

The sub-contractor is working on the installation of City Water line and storm sewer.

The sub-contractor has been fencing and taking out in place fence at various locations.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Missoula

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 6-1-83

PROJECT NO.: ER 19-2(3)64
CONTRACT AMOUNT: $ 162,977.00
PROJ. NAME: Drummond Overpass
CONTRACTOR: Century Paving Inc.
LENGTH: NA.
FROM (town): Lewistown, MT
COUNTY: Granite
AWARD DATE: 5-9-83
CONTRACT TIME: 90 W.D
DATE WORK STARTED:
ORDER TO PROCEED DATE: 5-31-83
PROBABLE COMPLETION DATE:
% COMPLETE: 0
NO. DAYS WORKED PER WEEK:
% TIME USED: 0
NO. SHIFTS PER DAY:
NO. MEN EMPLOYED: 0
NO. HOURS PER SHIFT:
ACTUAL COMPLETION DATE:
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: George Boat
TELEPHONE: 549-6491
NO. OF ENG. PERSONNEL EMPLOYED:
ADDRESS: P.O. Box 7039
Missoula, MT. 59807

GENERAL: A preconstruction conference was held on May 16 1983. They plan to begin work as soon as the Railroad Insurance is cleared and the Shoring and Pile details have been approved by the railroad.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: 1108

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: June 1, 1983

PROJECT NO.: RS 267-1(3)0 & M8115(2) CONTRACT AMOUNT: $ 297,476.90

PROJ. NAME: Rattlesnake Dr & Lincoln Rd. CONTRACTOR: American Asphalt Inc

LENGTH: 0.9 Miles FROM (town): Missoula

COUNTY: Missoula AWARD DATE: 11-30-83

CONTRACT TIME: 60 W. D. DATE WORK STARTED: 2-28-83

ORDER TO PROCEED DATE: 4-18-83 PROBABLE COMPLETION DATE: 7-22-83

% COMPLETE: 90 NO. DAYS WORKED PER WEEK: —

% TIME USED: 27 NO. SHIFTS PER DAY: —

NO. MEN EMPLOYED: — NO. HOURS PER SHIFT: —

ACTUAL COMPLETION DATE:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Jim Williams TELEPHONE: 549-6491

NO. OF ENG. PERSONNEL EMPLOYED: 0-1 ADDRESS: P.O. Box 7039
Missoula, Mont.

GENERAL: The contractor has completed the project except for seal and striping. He plans ~~to~~ to do the seal and striping in July.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: 1130

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 6-1-83

PROJECT NO.: RS 269-1(3)19
PROJ. NAME: MAIN STREET STEVENSVILLE
LENGTH: 0.8 Miles
COUNTY: RAVALLI
CONTRACT TIME: 90 WORKING DAYS
ORDER TO PROCEED DATE: APRIL 18, 1983
% COMPLETE: 34
% TIME USED: 30
NO. MEN EMPLOYED: 23
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 944,371.70
CONTRACTOR: LONG CONST. CO., INC
FROM (town): MISSOULA, MT
AWARD DATE: FEB. 28, 1983
DATE WORK STARTED: MARCH 28, 1983
PROBABLE COMPLETION DATE: 8-22-83
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: JIM CYR
NO. OF ENG. PERSONNEL EMPLOYED: 9

TELEPHONE: 777-2258
ADDRESS: STEVENSVILLE, MT

GENERAL: Contr. placing sidewalk Rt. Sta 302+30 - 305+; placing 3/4" C.T.S. Sta. 297+00 - 302+00± & excavating old plant mix Sta 282+50 - 297+00. Excav. Street is 60% complete; Comp. Roadbed is 40% complete; 3/4" CTS. is 44% complete; Curb & gutter is 26% complete; 4" Sidewalk is 31% complete; 6" Sidewalk is 53% complete; Trench excav. is 77% complete; Drain Pipe (all sizes) is 77% complete; Manholes & Drop Inlets are 56% complete and the Water System (UTILITIES) is 80% complete

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: 1108

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: June 1, 198

PROJECT NO.: PMS 4140(61)4-1
PROJ. NAME: Inlaid Thermoplastic Pavement Marking
LENGTH: N/A
COUNTY: State Wide
CONTRACT TIME: 45 W.D.
ORDER TO PROCEED DATE: 8-17-83
% COMPLETE: 0
% TIME USED: 34
NO. MEN EMPLOYED: —
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 73840.43
CONTRACTOR: Mark Rite Line Inc.
FROM (town): Billings
AWARD DATE: 7-27-83
DATE WORK STARTED: —
PROBABLE COMPLETION DATE: 7-22-83
NO. DAYS WORKED PER WEEK: —
NO. SHIFTS PER DAY: —
NO. HOURS PER SHIFT: —

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Jim Williams
NO. OF ENG. PERSONNEL EMPLOYED: —

TELEPHONE: 549-6491
ADDRESS: P.O. Box 7039
Missoula Mont.

GENERAL: The contractor plans to start work in about 2-3 weeks from now. At this time he is not sure where.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Missoula

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 5-27-83

PROJECT NO.: NBP 8107(8) MBP 24-1(10)27
CONTRACT AMOUNT: $ 69 696.00
PROJ. NAME: Bridge Painting
CONTRACTOR: B&L Painting
LENGTH: —
FROM (town): Missoula
COUNTY: Missoula
AWARD DATE: 10-29-82
CONTRACT TIME: 7-1-83
DATE WORK STARTED: 5-5-83
ORDER TO PROCEED DATE: 11-19-82
PROBABLE COMPLETION DATE: 8-1-83
% COMPLETE: 1%
NO. DAYS WORKED PER WEEK: 7
% TIME USED: 63%
NO. SHIFTS PER DAY: 1
NO. MEN EMPLOYED: 3
NO. HOURS PER SHIFT: 8
ACTUAL COMPLETION DATE: —
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: William C. Marit
TELEPHONE: 549-6491
NO. OF ENG. PERSONNEL EMPLOYED: 2
ADDRESS: DOH
Missoula

GENERAL: The contractor is sand blasting & spot painting span #1 & 2 @ Orange St.
No work on the Back Foot Structure

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Missoula

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 5-27-83

BHM 8113 (2)

PROJECT NO.: BHF 7-2(7)95 CONTRACT AMOUNT: $ 718227.50

PROJ. NAME: Higgins Ave & Madison St CONTRACTOR: Slettedahl Const. Co.

LENGTH: — FROM (town): Great Falls, Mont

COUNTY: Missoula AWARD DATE: 9-30-81

CONTRACT TIME: 152 DATE WORK STARTED: 5-25-82

ORDER TO PROCEED DATE: 10-21-81 PROBABLE COMPLETION DATE: 8-31-83

% COMPLETE: 56% NO. DAYS WORKED PER WEEK: 5

% TIME USED: 66% NO. SHIFTS PER DAY: 1

NO. MEN EMPLOYED: 15 NO. HOURS PER SHIFT: 8

ACTUAL COMPLETION DATE: -

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: _____

EFFECTIVE OPENING DATE: _____

PROJECT MANAGER: William C. Marcy TELEPHONE: 549-6491

NO. OF ENG. PERSONNEL EMPLOYED: 2 ADDRESS: DOH
Missoula Mont.

GENERAL: The contractor has completed the Class 'A' Bridge Floor Repair for spans #11, 12 & 13 and is water blasting & chipping on the remaining spans @ Higgins Ave.
The contractor is just starting the water blasting @ Madison St.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Missoula

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 6-1-83

PROJECT NO.: SMP 3199-82
PROJ. NAME: Maintenance Stkp
LENGTH:
COUNTY: Missoula, Mineral & Sanders
CONTRACT TIME: 90 WD
ORDER TO PROCEED DATE: 11-19-82
% COMPLETE: 100
% TIME USED: 64
NO. MEN EMPLOYED:
ACTUAL COMPLETION DATE: 4-22-83

CONTRACT AMOUNT: $ 289,900.00
CONTRACTOR: Schellinger Const. Co, Inc.
FROM (town): Columbia Falls, MT.
AWARD DATE: 10-29-82
DATE WORK STARTED: 2-9-83
PROBABLE COMPLETION DATE:
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: 4-22-83

EFFECTIVE OPENING DATE:

~~DIST. MAINT. SUPV~~ PROJECT MANAGER: Robert Todd
NO. OF ENG. PERSONNEL EMPLOYED: ___

TELEPHONE: 549-6491
ADDRESS: P.O. Box 7039
Missoula, MT. 59807

GENERAL: The Final Estimate was submitted to Helena on May 11, 1983.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Kal Const. Area

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 5-31-83

PROJECT NO.: MBPI-1(12)X & MBPI-1(13)X CONTRACT AMOUNT: $ 103,000.00

PROJ. NAME: Yaak River & Kootenai River CONTRACTOR: Sun State Painting & Const.

LENGTH: 0 FROM (town): Great Falls, Mt. 59405

COUNTY: Lincoln AWARD DATE: 11-30-82

CONTRACT TIME: Complete 9-1-83 DATE WORK STARTED: 5-27 & 5-13-83

ORDER TO PROCEED DATE: 12-20-82 PROBABLE COMPLETION DATE: 8-83

% COMPLETE: 40% & 1% NO. DAYS WORKED PER WEEK: 5

% TIME USED: NA NO. SHIFTS PER DAY: 1

NO. MEN EMPLOYED: 6 NO. HOURS PER SHIFT: 8 & 9

ACTUAL COMPLETION DATE: ~

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: _____

EFFECTIVE OPENING DATE: ~

PROJECT MANAGER: Gamache TELEPHONE: 755-5717

NO. OF ENG. PERSONNEL EMPLOYED: 2 ADDRESS: Dept. of Highways
Kalispell, Mt. 59901

GENERAL: Work was started 5-13-83 on the Kootenai River Bridge. The Red Lead Primer didn't Dry so work has stopped on this Bridge while Lab (Helena), contractor & supplier come up with an acceptable Faster Drying paint. The 2-3 man crews are presently cleaning & painting the Yaak River Bridge.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Missoula

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: May 31, 1983

PROJECT NO.: F 1-1(8)20
CONTRACT AMOUNT: $
PROJ. NAME: Libby-Troy Slide Correction
CONTRACTOR: Forrest D. Pumnea Inc.
LENGTH: -
FROM (town): Libby, Mont.
COUNTY: Lincoln
AWARD DATE:
CONTRACT TIME: 30 Work Days
DATE WORK STARTED:
ORDER TO PROCEED DATE:
PROBABLE COMPLETION DATE:
% COMPLETE:
NO. DAYS WORKED PER WEEK:
% TIME USED:
NO. SHIFTS PER DAY:
NO. MEN EMPLOYED:
NO. HOURS PER SHIFT:
ACTUAL COMPLETION DATE:
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: K. Chrisinger
TELEPHONE: 755-5717
NO. OF ENG. PERSONNEL EMPLOYED: 0
ADDRESS: P.O. Box 400
Kalispell, Montana 59901

GENERAL: Projegt was let to contract on May 26, 1983 and the only information available to date is the contractor. No date set for a precon as yet.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Missoula

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: May 31, 1983

PROJECT NO.: HES 1-1(9)60
PROJ. NAME: East of Libby
LENGTH: 0.11 Miles
COUNTY: Lincoln
CONTRACT TIME: 20 Work Days
ORDER TO PROCEED DATE: April 21, 1983
% COMPLETE:
% TIME USED:
NO. MEN EMPLOYED:
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 14,479.00
CONTRACTOR: Frank Gurney Inc.
FROM (town): Spokane, Washington
AWARD DATE: March 31, 1983
DATE WORK STARTED:
PROBABLE COMPLETION DATE:
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: K. Chrisinger
NO. OF ENG. PERSONNEL EMPLOYED: 0

TELEPHONE: 755-5717
ADDRESS: P.O. Box 400
Kalispell, Mont. 59901

GENERAL: Precon was held on April 27, 1983. No work as yet as the contractor has been waiting on approved materials for the barrier rail. Anticipates starting work about the week of June 6, 1983.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Missoula

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: May 31, 1983

PROJECT NO.: HES 5-2(17)67
PROJ. NAME: Polson-Big Arm
LENGTH: 0.4 Miles
COUNTY: Lake
CONTRACT TIME: 20 Work Days
ORDER TO PROCEED DATE: Feb. 28, 1983
% COMPLETE: 100
% TIME USED: 55
NO. MEN EMPLOYED: 1

CONTRACT AMOUNT: $ 34,197.20
CONTRACTOR: One Way Sign & Construction
FROM (town): Billings, Montana
AWARD DATE: February 28, 1983
DATE WORK STARTED: April 20, 1983
PROBABLE COMPLETION DATE:
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

ACTUAL COMPLETION DATE: April 29, 1983
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: May 2, 1983
EFFECTIVE OPENING DATE: N/A
PROJECT MANAGER: K. Chrisinger
NO. OF ENG. PERSONNEL EMPLOYED: 1

TELEPHONE: 755-5717
ADDRESS: P.O. Box 400
Kalispell, Montana 59901

GENERAL: Project was completed on April 29, 1983. Final was submitted to District Office on May 11, and checked and submitted to the construction Bureau on May 19, 1983.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: MISSOULA
KAL. AREA

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 6-3-83

PROJECT NO.: F 5-3(11) 93
PROJ. NAME: KALISPELL - SOUTH
LENGTH: 16.9 MILES
COUNTY: LAKE & FLATHEAD
CONTRACT TIME: 120 W.D.
ORDER TO PROCEED DATE: 6-14-82
% COMPLETE: 22
% TIME USED: 64
NO. MEN EMPLOYED: 2-7
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 2,143,985.90
CONTRACTOR: EMPIRE SAND & GRAVEL
FROM (town): BILLINGS
AWARD DATE: 5-21-82
DATE WORK STARTED: 9-7-82
PROBABLE COMPLETION DATE: 9-1-83
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:

PROJECT MANAGER: G.P. ROAT
NO. OF ENG. PERSONNEL EMPLOYED: 2
TELEPHONE: 755-5717
ADDRESS: KALISPELL

GENERAL: SUB-CONTRACTOR FRANK GURNEY INC. OF SPOKANE CONTINUED GUARDRAIL WORK THRU-OUT MOST OF THE PAST PERIOD, FINISHING ON 5-25-83 WITH ALL WORK THAT CAN BE DONE UNTIL PAVING IS COMPLETED. WORK CONSISTED OF RE-SETING GUARDRAIL, INSTALLING NEW GUARDRAIL & INSTALLING ANCHOR SECTIONS THRU-OUT THE PROJECT. GUARD RAIL ITEMS ARE APPROX 90% COMPLETE

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Kal const Area

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 5-31-83

MBP 5-3(14) 128

PROJECT NO.: MBP 1-1(10) 45, MBP 33-1(1) 10 CONTRACT AMOUNT: $34,665.00

PROJ. NAME: White Fish River Bridges Libby creek, Bn. over pass CONTRACTOR: Sunshine painting & const.

LENGTH: 0 FROM (town): Great Falls, mt. 59405

COUNTY: Lincoln & Flat head AWARD DATE: 11-30-82

CONTRACT TIME: complete 9-1-83 DATE WORK STARTED: ~

ORDER TO PROCEED DATE: 12-20-82 PROBABLE COMPLETION DATE: 8-83

% COMPLETE: 0 NO. DAYS WORKED PER WEEK:

% TIME USED: 0 NO. SHIFTS PER DAY:

NO. MEN EMPLOYED: 0 NO. HOURS PER SHIFT:

ACTUAL COMPLETION DATE: ~

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: ~

EFFECTIVE OPENING DATE: ~

PROJECT MANAGER: Gamache TELEPHONE: 755-5717

NO. OF ENG. PERSONNEL EMPLOYED: ADDRESS: Dept. of Highway Kalispell, mt. 59901

GENERAL: work has not yet started on these Bridge painting projects

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Kal const AREA

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 5-31-83

PROJECT NO.: MBP 6-1(15)11
PROJ. NAME: Bull River
LENGTH: 0
COUNTY: Sanders
CONTRACT TIME: complete 7-1-83
ORDER TO PROCEED DATE: 11-19-82
% COMPLETE: 100
% TIME USED: N.A
NO. MEN EMPLOYED: 3
ACTUAL COMPLETION DATE: 5-26-83

CONTRACT AMOUNT: $8,846.00
CONTRACTOR: SUN SHINE Painting & const
FROM (town): Great Falls, Mt. 59405
AWARD DATE: 10-29-82
DATE WORK STARTED: 5-17-83
PROBABLE COMPLETION DATE:
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8 1/9

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE: N.A
PROJECT MANAGER: Comache
NO. OF ENG. PERSONNEL EMPLOYED: 1

TELEPHONE: 755-5717
ADDRESS: Dept. of Highways
Kalispell, Mt. 59901

GENERAL: Project has been completed & waiting Final inspection.

This is the Last Report.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Kal. Const. Area

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 5-31-83

PROJECT NO.: HSP 6-1(17)56
PROJ. NAME: Thompson River Bridge
LENGTH: 0
COUNTY: Sanders
CONTRACT TIME: complete 9-1-83
ORDER TO PROCEED DATE: 12-20-82
% COMPLETE: 0
% TIME USED: 0
NO. MEN EMPLOYED: 0
ACTUAL COMPLETION DATE: ~
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: ~
EFFECTIVE OPENING DATE: ~
PROJECT MANAGER: Gamache
NO. OF ENG. PERSONNEL EMPLOYED: 0

CONTRACT AMOUNT: $ 20,900.00
CONTRACTOR: Sunshine Painting & Const.
FROM (town): Great Falls, Mt. 59405
AWARD DATE: 11-30-82
DATE WORK STARTED: ~
PROBABLE COMPLETION DATE: 8-83
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:
TELEPHONE: 755-5717
ADDRESS: Dept. of Highways
Kalispell, Mt. 59901

GENERAL: work has not yet started for this Bridge Painting contract.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Missoula
Kal. Area

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 6-1-83

PROJECT NO.: F 6-1 (10) 75
PROJ. NAME: Plains-Paradise
LENGTH: 1.6 Miles
COUNTY: Sanders
CONTRACT TIME: 110 W.D.
ORDER TO PROCEED DATE: 3-31-83
% COMPLETE: 17
% TIME USED: 28
NO. MEN EMPLOYED: 33
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 1,475,284.55
CONTRACTOR: Clark Brothers
FROM (town): Victor, Mt.
AWARD DATE: 3-31-83
DATE WORK STARTED: 4-18-83
PROBABLE COMPLETION DATE: 10-31-83
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 9

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: E. Pickalue
NO. OF ENG. PERSONNEL EMPLOYED: 5

TELEPHONE: 826-5619
ADDRESS: P.O. Box 767
Plains, Mt. 59859

GENERAL: The contractor is drilling and blasting through the rock areas. Exc. and placing of embankment is underway from Sta. 125 to 155. Exc. is also being removed Lt. Sta. 224 to 234 and embankment is being placed from Sta. 217 to 226. 24" drains are being installed at various locations, and the 84" SSPP is being installed at Sta. 211+10. The contractor is also fencing throughout the project.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: MISSOULA
KAL. AREA

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 6-3-83

PROJECT NO.: STPP 1899-82
PROJ. NAME: MAINT. STOCKPILES
LENGTH: —
COUNTY: GLACIER, LAKE, FLATHEAD
CONTRACT TIME: 85 W.D.
ORDER TO PROCEED DATE: 11-19-82
% COMPLETE: 75
% TIME USED: 71
NO. MEN EMPLOYED: 6
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 203375.00
CONTRACTOR: SCHELLINGER CONST. CO.
FROM (town): COLUMBIA FALLS
AWARD DATE: 10-29-82
DATE WORK STARTED: 1-18-83
PROBABLE COMPLETION DATE: 6-10-83
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8 TO 11

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: G. P. ROAT
NO. OF ENG. PERSONNEL EMPLOYED: 2-3

TELEPHONE: 755-5717
ADDRESS: KALISPELL

GENERAL: WORK THIS PAST PERIOD CONSISTED OF CRUSHING & STOCKPILING 1/2" CTS TYPE A GP-4 SOUTH OF CUT BANK IN GLACIER COUNTY. CRUSHING BEGAN ON MAY 4 AND WAS COMPLETED ON 5-12-83 IN PIT NO. 1810-48. CRUSHING BEGAN IN PIT NO. 1810-09 (MERIWEATHER PIT) ON 5-31-83

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Missoula

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: May 31, 1983

PROJECT NO.: RS 508-1(4) DATE SURVEY AUTHORIZED: July 24, 1981

PROJ. NAME: Libby N/W DATE WORK STARTED: November 5, 1981

LENGTH: 10.5 Miles ESTIMATED COMPLETION DATE: Pending

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: K. Chrisinger TELEPHONE: 755-5717

NO. PERSONNEL ASSIGNED: 0 % COMPLETE: 30

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: Butte

CONSTRUCTION BUREAU

DISTRICT DESIGN PROGRESS REPORT

FOR THE PERIOD ENDING: 6/02/83

PROJECT NUMBER & NAME	DESCRIPTION	NEXT MILE-STONE	M-HRS USED THIS REPORT PERIOD	% COMP	EST COMP DATE
S 278-1(1) 34 Jackson No.	PL mix overlay & widening	Field Review	16	70	8/84
IM 0299(4) Ana. Urban Sts.	P.M.S. grading & drainage	PIH	0	9.3	1/85
F 50-2(14) 55 Gallatin Canyon Rd.	P.M.S. overlay & dipouts	PIH	24	5.5	5/84
S 549-1(1) 0 Whitehall So.	Grading, Gravel surf & PL mix base	PIH	0	0	—
F 29-1(10) 43 Twin Br. No.	P.M.S. overlay & widening	PIH	16	35	9/84
F 41-1(1) 0 Ana. - Wm. Springs	P.M.S. overlay	PIH	16	50	8/84
F 85-1(2) 0 Jack Rabbit Lane	P.M.S. overlay grading & widening	PIH	40	7	8/84
IR 90-4(37) 230 Homestake Pass E&W	P.M.S. overlay dipouts & guardrail	PIH	168	38	7/83
IR 90-5(45) 256 Cardwell East	P.M.S. overlay dipouts & guardrail upgrade	PIH	24	7.5	3/84
IR 90-6(45) 307 Bozeman No Side & East	PL mix overlay & signing	PIH	0	0	3/84
F 86-1(5) 3 Bridger Canyon Rd.	Reconstruct & slide correction	PIH	0	50	10/85

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221D

DISTRICT: Butte

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 5-27-83

PROJECT NO.: M 1212 (3)
PROJ. NAME: Kagy Blvd.
LENGTH: 1.2 miles
COUNTY: Gallatin
CONTRACT TIME:
ORDER TO PROCEED DATE:
% COMPLETE: 0
% TIME USED: 0
NO. MEN EMPLOYED: 0
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ Not LET
CONTRACTOR:
FROM (town):
AWARD DATE:
DATE WORK STARTED:
PROBABLE COMPLETION DATE:
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:

PROJECT MANAGER: O. Olson
NO. OF ENG. PERSONNEL EMPLOYED: 5

TELEPHONE: 586-5074
ADDRESS: P.O. Box 1110
Bozeman

GENERAL: Construction layout is in progress & has been run & referenced. In the process of running R/W lines & construction ~~limits~~ permit limits.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Butte

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 6-2-83

PROJECT NO.: ER 8-1(8)081 42 ER 8-2(23)081
PROJ. NAME: Flood Damage Repair Barrison & MacDonald Pass
LENGTH: 8.0 Miles
COUNTY: Powell & Lewis & Clark
CONTRACT TIME: 75 W.D.
ORDER TO PROCEED DATE: 4-22-82
% COMPLETE: 90
% TIME USED: 96
NO. MEN EMPLOYED: None this period
ACTUAL COMPLETION DATE:
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: Bettle
NO. OF ENG. PERSONNEL EMPLOYED: 2

CONTRACT AMOUNT: $ 221,964.00
CONTRACTOR: Skinner Enterprises
FROM (town): Helena, MT
AWARD DATE: 4-1-82
DATE WORK STARTED: 5-24-82
PROBABLE COMPLETION DATE: 6-15-83
NO. DAYS WORKED PER WEEK: None this Period
NO. SHIFTS PER DAY: " " "
NO. HOURS PER SHIFT: " " "
TELEPHONE: 494-3224 Ext. 29
ADDRESS: Box 3068
Butte, MT 59702

GENERAL: No work this peciod. Contractor shut-down due to extreme wet conditions from melting snow.

All Items are 100% complete except as follows for Items & Percent complete: Clean Culverts Pipe - 1%, Check Underdrains - 16%, Clean Underdrains - 13%, Clean Drop Inlets - 0%, Seeding - 0%, Fertilizing - 0%, Condition Seedbed - 0%.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: BUTTE

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 6-2-83

PROJECT NO.: I 15-1(27)58 U1 I 15-1(54)51 U2

PROJ. NAME: DILLON SO. (SO. SECT.) PIPE ORGAN No. (No. SECT.)

LENGTH: _____

COUNTY: _____

CONTRACT TIME: _____

ORDER TO PROCEED DATE: _____

% COMPLETE: _____

% TIME USED: _____

NO. MEN EMPLOYED: _____

ACTUAL COMPLETION DATE: _____

CONTRACT AMOUNT: $_____

CONTRACTOR: _____

FROM (town): _____

AWARD DATE: _____

DATE WORK STARTED: _____

PROBABLE COMPLETION DATE: _____

NO. DAYS WORKED PER WEEK: _____

NO. SHIFTS PER DAY: _____

NO. HOURS PER SHIFT: _____

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: _____

EFFECTIVE OPENING DATE: _____

PROJECT MANAGER: _____

NO. OF ENG. PERSONNEL EMPLOYED: ___

TELEPHONE: _____

ADDRESS: _____

_____

GENERAL: RECEIVED

NO REPORT

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: BUTTE

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: JUNE 2, 1983

PROJECT NO.: I-15-1(27) 58 U2 F89-1(4)0

PROJ. NAME: DILLON SOUTH (NO. SEC.) DILLON "E" CONN.

LENGTH: 3.1

COUNTY: BEAVERHEAD

CONTRACT TIME:

ORDER TO PROCEED DATE: 4-16-82

% COMPLETE: 44.9

% TIME USED: 54.3

NO. MEN EMPLOYED: 30 ±

ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 7,977,999.79

CONTRACTOR: BEYERS GENERAL CONSTRUCTORS

FROM (town): BUTTE, MT.

AWARD DATE: 3-5-82

DATE WORK STARTED: 4-19-82

PROBABLE COMPLETION DATE: NOV. 83

NO. DAYS WORKED PER WEEK: 5 OR 6

NO. SHIFTS PER DAY: 1

NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: FLYNN

NO. OF ENG. PERSONNEL EMPLOYED: 11

TELEPHONE: 683-2078

ADDRESS: DILLON, MT.

GENERAL: COMPLETED HAULING BORROW ONTO PROJECT ON 5-11-83. BLUE TOPPING & FINISHING SUB GRADE THROUGHOUT PROJECT. PLACING TOPSOIL ON SLOPES

STARTED HAULING CR. BASE 1½" GR. 5A ONTO PROJECT. ON 5-26-83 BEGINNING ON NORTHBOUND LANE STA. 209+ & PROCEEDING NORTHERLY.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: BUTTE

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 6-2-83

PROJECT NO.: I IG 15-3(32)157 U2 BASIN E.
I 15-3(29)160 U5 BOULDER W.
I 15-3(31)164 BOULDER REV

CONTRACT AMOUNT: $12,424,462.39

PROJ. NAME: SEE ABOVE

CONTRACTOR: PETER KIEWIT SONS' CO.

LENGTH: 5.4 MI.

FROM (town): SHERIDAN, WYO.

COUNTY: JEFFERSON

AWARD DATE: 7-15-80

CONTRACT TIME: 280 W.D.

DATE WORK STARTED: 8-11-80

ORDER TO PROCEED DATE: 7-15-80

PROBABLE COMPLETION DATE: 7-15-80

% COMPLETE: 98

NO. DAYS WORKED PER WEEK: 5

% TIME USED: 95

NO. SHIFTS PER DAY: 1

NO. MEN EMPLOYED: 15

NO. HOURS PER SHIFT: 8

ACTUAL COMPLETION DATE:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE: 10-29-82

PROJECT MANAGER: WILLIAM G. BORK

TELEPHONE: 406-225-3962

NO. OF ENG. PERSONNEL EMPLOYED: 8

ADDRESS: P.O. BOX 26
BOULDER, MT. 59632

GENERAL: WORK CONSISTED OF BROOMING SAND OFF ROAD SURFACE PRIOR TO PLACING OPEN GRADED FRIC. CRSE. AND SOME EROS. CONT'L WORK.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: BUTTE

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 5-31-83

IR 15-4(59) 217

PROJECT NO.: IR 15-4(55)200 CONTRACT AMOUNT: $ 3,988,151

PROJ. NAME: HELENA NORTH WOLF CREEK-CANYON CONTRACTOR: HILDE CONST. CO

LENGTH: 28.7 MILES FROM (town): GT. FALLS, MT.

COUNTY: LEWIS & CLARK AWARD DATE: —

CONTRACT TIME: 100 WORKING DAYS DATE WORK STARTED: —

ORDER TO PROCEED DATE: — PROBABLE COMPLETION DATE: —

% COMPLETE: — NO. DAYS WORKED PER WEEK: —

% TIME USED: — NO. SHIFTS PER DAY: —

NO. MEN EMPLOYED: — NO. HOURS PER SHIFT: —

ACTUAL COMPLETION DATE: —

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: —

EFFECTIVE OPENING DATE: ~

PROJECT MANAGER: A.G. REATHER TELEPHONE: 449-3031

NO. OF ENG. PERSONNEL EMPLOYED: 6 ADDRESS: 2701 PROJECT
HELENA, MT 59601

GENERAL: A 5 MAN CREW HAS BEEN RUNNING
-INE CONTROL POINTS ON THE HELENA-
NORTH PROJECT, WITH APPROXIMATELY
25% OF THAT PROJECT COMPLETED - NO LINE
ON THE WOLF CREEK CANYON PROJECT.
THE ABOVE PROJECTS WERE LET ON 5-26-83
AND NO PRECONSTRUCTION MEETING DATE
SET AT THIS TIME.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Butte

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 5/31/83

PROJECT NO.: FR 29-1(8)04-2
PROJ. NAME: Virginia City-Ennis
LENGTH: 7.7 Mi.
COUNTY: Madison
CONTRACT TIME: 70 working days
ORDER TO PROCEED DATE: 6/14/82
% COMPLETE: 84
% TIME USED: 80
NO. MEN EMPLOYED: 1
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 761,097.65
CONTRACTOR: Konita Contracting
FROM (town): Lewistown
AWARD DATE: 5/21/82
DATE WORK STARTED: 8/11/82
PROBABLE COMPLETION DATE: 7/1/83
NO. DAYS WORKED PER ~~WEEK~~ MO.: 1
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: W. Shuyler
NO. OF ENG. PERSONNEL EMPLOYED: ___

TELEPHONE: 586-9562
ADDRESS: Box 1110
Bozeman

GENERAL: Contractor Completed Seeding & Fertilizing He plans on Seal & Cover as soon as Temperature on V.C. Hill permits. Striping only other work remaining

RECEIVED
MAY 27 1983
DEPT. OF HIGHWAYS

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Butte

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 6-2-83

PROJECT NO.: F29-4(7)84
PROJ. NAME: Harrison Ave.-Butte
LENGTH: 3.1
COUNTY: Silver Bow
CONTRACT TIME: 110 W.D.
ORDER TO PROCEED DATE: 4-18-83
% COMPLETE: 42
% TIME USED: 29
NO. MEN EMPLOYED: 68
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 4,152,024.82
CONTRACTOR: Jim Gilman Excavating, Inc.
FROM (town): Butte, MT
AWARD DATE: 10-29-82
DATE WORK STARTED: 1-31-83
PROBABLE COMPLETION DATE: 10-21-83
NO. DAYS WORKED PER WEEK: 5 & 6
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8 & 9

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Bettle
NO. OF ENG. PERSONNEL EMPLOYED: 21

TELEPHONE: 494-3224 Ext. 29
ADDRESS: Box 3068
Butte, MT

GENERAL: Work consisted of Street Excavation, Graveling, Light & Signal, Paving, Curb & Gutter, Sidewalk & Storm Sewer. Storm Sewer was completed on 5-26-83. Items & percentage of completion are as follows: Grading - 48%, Drainage - 98%, Surfacing - 33%, Lighting & Signing - 15%, Concrete - Curb, Sidewalk, Ect. - 20%.

Utility relocation is 100% complete.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: BUTTE

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 6-2-83

PROJECT NO.: FR 50-2(9)89 E 86-1(12)1

CONTRACT AMOUNT: $ 450,667.75

PROJ. NAME: BRIDGER DRIVE & MAIN ST.

CONTRACTOR: KONG CONST. CO. INC.

LENGTH: 1.3 & 0.9 Mi.

FROM (town): BILLINGS, MT.

COUNTY: GALLATIN

AWARD DATE: 5-21-82

CONTRACT TIME: 60 W.D.

DATE WORK STARTED:

ORDER TO PROCEED DATE: 6-14-82

PROBABLE COMPLETION DATE: 6-30-83

% COMPLETE: 90

NO. DAYS WORKED PER WEEK:

% TIME USED: 82

NO. SHIFTS PER DAY:

NO. MEN EMPLOYED: ~

NO. HOURS PER SHIFT:

ACTUAL COMPLETION DATE: ~

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: BLOSSOM

TELEPHONE: 584-5074

NO. OF ENG. PERSONNEL EMPLOYED:

ADDRESS: BOX 1110
BOZEMAN, MT.

GENERAL: SEAL & COVER IS ALL THAT REMAINS TO COMPLETE THE PROJECT.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: 2130

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 5-27-83

PROJECT NO.: IR-90-4(55)206
CONTRACT AMOUNT: $ 2,930,748.02
PROJ. NAME: Opportunity–Butte
CONTRACTOR: Hilde Constr Co, Inc.
LENGTH: 12.7 Miles
FROM (town): Great Falls, Mont.
COUNTY: Deer Lodge–Silver Bow
AWARD DATE: 9-22-82
CONTRACT TIME: 100 Working Days
DATE WORK STARTED: 11-1-82
ORDER TO PROCEED DATE: 10-20-82
PROBABLE COMPLETION DATE: 10-15-83
% COMPLETE: 21
NO. DAYS WORKED PER WEEK: 5
% TIME USED: 45
NO. SHIFTS PER DAY: 1
NO. MEN EMPLOYED: 6
NO. HOURS PER SHIFT: 9
ACTUAL COMPLETION DATE:
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: V. Erickson
TELEPHONE: 782-1797
NO. OF ENG. PERSONNEL EMPLOYED: 1
ADDRESS: Butte, Montana.

GENERAL: As of this date the contractor has completed 62% of the Crack-Sealing. Equipment for Plant Mix Paving Operations began arriving on project on 5-24-83 and it is expected these operations will commence on 6-2-83. Also Digout operations will begin in the Westbound lane on same date.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Butte

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: June 2, 1983

PROJECT NO.: I-90-7(37)350 4-1
PROJ. NAME: Springdale-Big Timber West-Section
LENGTH: 4.8
COUNTY: Park & Sweetgrass
CONTRACT TIME: 230 Work Days
ORDER TO PROCEED DATE: March 3, 1981
% COMPLETE: 100
% TIME USED: 92
NO. MEN EMPLOYED: —
ACTUAL COMPLETION DATE: 5-5-83

CONTRACT AMOUNT: $ 5,790,026.97
CONTRACTOR: Wickens Bros.
FROM (town): Lewistown
AWARD DATE: Feb 23, 1981
DATE WORK STARTED: March 11, 1981
PROBABLE COMPLETION DATE: 5-5-83
NO. DAYS WORKED PER WEEK: —
NO. SHIFTS PER DAY: —
NO. HOURS PER SHIFT: —

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Sitton
NO. OF ENG. PERSONNEL EMPLOYED: 0

TELEPHONE: 222-7085
ADDRESS: 1122 West Front Box 3
Livingston, Montana 59047

GENERAL:

McIntyre Const. removed road app & placed top soil on the gravel stockpile site on May 5, 1983. Wickens Bros replaced the control Access fence in this same area (Rt of EB Sta 1125+). Butte office informed of completion & Gary Gilmore said he would inform Helena of same.
Final estimate & supporting data is complete.

RECEIVED
MAY 27 1983
DEPT. OF [illegible]

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Butte

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: ~~June~~ May 27-1983

PROJECT NO.: I-90-7(37)350 11-2
PROJ. NAME: Springdale-Big Timber
LENGTH: 3.2
COUNTY: Sweetgrass
CONTRACT TIME: 120 work days
ORDER TO PROCEED DATE: April 1, 1982
% COMPLETE: 75
% TIME USED: ~~98~~ 78
NO. MEN EMPLOYED: 0-30
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 3156,442.68
CONTRACTOR: McIntyre Const. Co
FROM (town): Great Falls
AWARD DATE: April 1, 1982
DATE WORK STARTED: April 26, 1982
PROBABLE COMPLETION DATE: 7-30-83
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8 ~ 12

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:

PROJECT MANAGER: G. S. Itom
NO. OF ENG. PERSONNEL EMPLOYED: 5 & 8

TELEPHONE: 222-7085
ADDRESS: 1122 Wat Front Box 3
Livingston, Montana 59047

GENERAL: Seeding & prime completed the first week in May. Received 4½" of moisture between May 6 & May 13-83. Cont. started setting up hot plant May 17. Hot plant began operation on May 27 in P.M. Paving on E.B. lane- Sta. 1320± - 1345±. 1-Barber Greene Dryer Drumplant 400 tn/hr. 2-Barber Greene pavers. 2-steel & 1 rubber tired rollers, 5 tandem dump trks, 1-988 front end loader & misc. supportive equip. Some problems encountered on agg. piles for gradation. Minor adjustment on stockpile % used seems to have corrected problems.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: BUTTE

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 6-2-83

PROJECT NO.: I 90-7(46)340
PROJ. NAME: MISSION SLIDE CORR.
LENGTH: 0.00 MI.
COUNTY: PARK
CONTRACT TIME: 40 W.D.
ORDER TO PROCEED DATE: 6-15-82
% COMPLETE: 100
% TIME USED: 93
NO. MEN EMPLOYED: ~
ACTUAL COMPLETION DATE: 4-22-83

CONTRACT AMOUNT: $ 338,338.60
CONTRACTOR: BALTRUSCH CONST. CO.
FROM (town): HAVRE, MT.
AWARD DATE: 5-21-82
DATE WORK STARTED: 6-14-82
PROBABLE COMPLETION DATE: ~
NO. DAYS WORKED PER WEEK: ~
NO. SHIFTS PER DAY: ~
NO. HOURS PER SHIFT: ~

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: 10-12-82

EFFECTIVE OPENING DATE: ~
PROJECT MANAGER: SHUYLER
NO. OF ENG. PERSONNEL EMPLOYED: ~

TELEPHONE: 222-6028
ADDRESS: LIVINGSTON, MT.
BOX 1110 BOZ., MT.

GENERAL: FINAL DATA WAS SENT TO HELENA ON 5-16-83

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Butte

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: May 31, 1983

PROJECT NO.: SMP 0199-82
PROJ. NAME: Maint. Stockpiles
LENGTH: Stockpiles Various
COUNTY: 4 Counties
CONTRACT TIME: 80 days +2 contract ex.
ORDER TO PROCEED DATE: Nov. 19, 1982
% COMPLETE: 76.1%
% TIME USED: 109.8%
NO. MEN EMPLOYED: 6
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 197,125.00
CONTRACTOR: Dugdale Construction Co.
FROM (town): Butte, Montana
AWARD DATE: October 29, 1982
DATE WORK STARTED: Jan. 3, 1983
PROBABLE COMPLETION DATE: June 30, 1983
NO. DAYS WORKED PER WEEK: 6
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 10

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:

PROJECT MANAGER: R. T. Wilson
NO. OF ENG. PERSONNEL EMPLOYED: 6

TELEPHONE: 782-1797
ADDRESS: 1940 "C" Street
Butte, Montana

GENERAL:

RECEIVED
MAY 31 1983
DEPT. OF HIGHWAYS
Butte, Montana 59701

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Butte 2210

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 6-2-83

PROJECT NO.: SMP 0299-82
PROJ. NAME: MAINT. STOCKPILES
LENGTH: None
COUNTY: Big Horn, Gallatin & Park
CONTRACT TIME: 98
ORDER TO PROCEED DATE: 11-19-82
% COMPLETE: 100 %
% TIME USED: 89 %
NO. MEN EMPLOYED: —
ACTUAL COMPLETION DATE: 4-21-83

CONTRACT AMOUNT: $ 294,370.00
CONTRACTOR: Hilde Const. Co. Inc.
FROM (town): Great Falls, Mont.
AWARD DATE: 10-29-82
DATE WORK STARTED: 12-1-82
PROBABLE COMPLETION DATE: —
NO. DAYS WORKED PER WEEK: —
NO. SHIFTS PER DAY: —
NO. HOURS PER SHIFT: —

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: 4-21-83
EFFECTIVE OPENING DATE: —
PROJECT MANAGER: D.J. Caughlin
NO. OF ENG. PERSONNEL EMPLOYED: —

TELEPHONE: 586-5074
ADDRESS: P.O. Box 1110
Bozeman, Mont. 59715

GENERAL: Final Date sent to Helena 5-9-83.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: 2109

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: May 27, 1983

RS 375-1(2)0
PROJECT NO.: ABU 1807 (1)
PROJ. NAME: Continental Drive
LENGTH: 4.8 Miles
COUNTY: Silver Bow
CONTRACT TIME: 60 Working Days
ORDER TO PROCEED DATE: 4-21-83
% COMPLETE: 0
% TIME USED: 10
NO. MEN EMPLOYED: 0
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $572,691.00
CONTRACTOR: Jim Gilman Excav. Inc.
FROM (town): Butte, Mt 59701
AWARD DATE: March 31, 1983
DATE WORK STARTED: —
PROBABLE COMPLETION DATE: 7-15-83
NO. DAYS WORKED PER WEEK: —
NO. SHIFTS PER DAY: —
NO. HOURS PER SHIFT: —

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: Irvin Brazell
NO. OF ENG. PERSONNEL EMPLOYED:

TELEPHONE: 782-1797
ADDRESS: Butte, Mt 59701

GENERAL: The contractor plans to begin on the project on May 31, 1983.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Butte

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 5/31/83

PROJECT NO.: SR 540-1(2)7
PROJ. NAME: East River Road
LENGTH: 10.3 Mi
COUNTY: Park
CONTRACT TIME: 60 W.D.
ORDER TO PROCEED DATE: 8/17/82
% COMPLETE: 87
% TIME USED: 60
NO. MEN EMPLOYED: —
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 698,325.40
CONTRACTOR: Meyer Const. Co.
FROM (town): Billings, Mt. 59103
AWARD DATE: July 27, 1982
DATE WORK STARTED: 9/7/82
PROBABLE COMPLETION DATE: 6/6/83
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:

PROJECT MANAGER: W. Shuyler
NO. OF ENG. PERSONNEL EMPLOYED:

TELEPHONE: 586-9562
ADDRESS: Box 1110
Bozeman Mt. 59715

GENERAL: Meyer Construction plans on beginning Seal & Cover 6/1/83. Western Sign To Stripe as soon as road is ready. This will Complete The Contract.

RECEIVED
MAY 27 1983
DEPT. OF HIGHWAYS
Butte, Montana 59701

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Butte

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 5/31/83

PROJECT NO.: HES 1(6)1 DATE SURVEY AUTHORIZED: ~

PROJ. NAME: Jct. F.A.P.86 & F.A.S. 536 DATE WORK STARTED: New Crew Ass

LENGTH: ~ ESTIMATED COMPLETION DATE: ~

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: _____ TELEPHONE: _____

NO. PERSONNEL ASSIGNED: _____ % COMPLETE: 0

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: BUTTE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 5/31/83

PROJECT NO.: F-19-1(4) DATE SURVEY AUTHORIZED: 3/2/83

PROJ. NAME: WEST VALLEY - ANA. DATE WORK STARTED: No Crew Ass.

LENGTH: 4.7 MILES ESTIMATED COMPLETION DATE: ~

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: _____ TELEPHONE: _____

NO. PERSONNEL ASSIGNED: _____ % COMPLETE: 0

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: BUTTE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 5/31/83

PROJECT NO.: IR 90-5(45)256 DATE SURVEY AUTHORIZED: 1/83

PROJ. NAME: CALDWELL EAST DATE WORK STARTED: N/A Crew Ass.

LENGTH: 7.0 MILES ESTIMATED COMPLETION DATE: ~

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: _____ TELEPHONE: _____

NO. PERSONNEL ASSIGNED: _____ % COMPLETE: 0

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: BUTTE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 5/31/83

PROJECT NO.: IR 90-4(37)230 DATE SURVEY AUTHORIZED: 1/83

PROJ. NAME: Homestake Pass E&W DATE WORK STARTED: N/A Crew Ass.

LENGTH: 10 Miles ESTIMATED COMPLETION DATE: _____

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: _____ TELEPHONE: _____

NO. PERSONNEL ASSIGNED: _____ % COMPLETE: _____

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: Butte

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 5/31/83

PROJECT NO.: M 1212(4) DATE SURVEY AUTHORIZED: ~

PROJ. NAME: KAGY BLVD. 3rd-19th DATE WORK STARTED: No Crew Ass.

LENGTH: ~ ESTIMATED COMPLETION DATE: ~

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: _____ TELEPHONE: _____

NO. PERSONNEL ASSIGNED: _____ % COMPLETE: 0

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: BUTTE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 5/31/83

PROJECT NO.: S 278-1(1) DATE SURVEY AUTHORIZED: ~

PROJ. NAME: JACKSON NO. DATE WORK STARTED: CREW ASSIGNED; 5/31/83

LENGTH: 7.6 MILES ESTIMATED COMPLETION DATE: ~

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: _____ TELEPHONE: _____

NO. PERSONNEL ASSIGNED: _____ % COMPLETE: 0

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: Butte

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 5-27-83

PROJECT NO.: M1212 (4) DATE SURVEY AUTHORIZED: 5-10-82

PROJ. NAME: Kagy Blvd 19th to 3rd DATE WORK STARTED: 4-26-83

LENGTH: 1.5 Miles ESTIMATED COMPLETION DATE: 6-3-83

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: Olson TELEPHONE: 586-5074

NO. PERSONNEL ASSIGNED: 3 % COMPLETE: 98

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: Great Falls

DISTRICT DESIGN PROGRESS REPORT

FOR THE PERIOD ENDING: June 6, 1983

PROJECT NUMBER & NAME	DESCRIPTION	NEXT MILE-STONE	M-HRS USED THIS REPORT PERIOD	% COMP	EST COMP DATE
FR 60-2 (8) 71 Belt - East and West	Slope Flattening PMBS Overlay	Final P.I.H.	0	90	8-15-83
RF 60-2 (3) 91 Great Falls - East	Grade, Gravel Surf. PMBS, Structure	Prelim. P.I.H.	80	26	9- 1-83
FR 24-3 (3) 76 Rogers Pass-E(East Section)	Widen, Gravel Surf., PMBS, Structure	Prelim. P.I.H.	401	75	7-30-83
FR 24-3 (3) 76 Rogers Pass-E(West Section)	Widen, Gravel Surf., PMBS	Field Review	0	5	4- 1-84
F 1-4 (1) 280 Shelby-East	Widen, Slope Flattening PMBS	Final P.I.H.	0	79	9-31-83
RS 348 (18) 5 Mi. So.-Ft. Benton South	Grade, Gravel Surf., PMBB	Prelim. P.I.H.	0	40	12-30-83
F 3-1 (6) 8 Sun River Jct. - North	PMBS Overlay Minor Widening	Final P.I.H.	0	5	10-15-83

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221D

DISTRICT: Great Falls

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: June 6, 1983

PROJECT NO.: IR 15-5(76) 283
PROJ. NAME: Great Falls-Vaughn Rehabilitate Test Sections
LENGTH: 1.3 Miles
COUNTY: Cascade
CONTRACT TIME: 60 W.D.
ORDER TO PROCEED DATE: 4/18/83
% COMPLETE: 28
% TIME USED: 36
NO. MEN EMPLOYED: 19-21
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $1,059,520.15
CONTRACTOR: United Matls. of Gt. Falls, Inc.
FROM (town): Great Falls
AWARD DATE: February 28, 1983
DATE WORK STARTED: 3/31/83
PROBABLE COMPLETION DATE: 7/15/83
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:

PROJECT MANAGER: F. A. Robinson
NO. OF ENG. PERSONNEL EMPLOYED: 2-6

TELEPHONE: 453-2573
ADDRESS: 104 18th Ave. N.E.
Great Falls, MT.

GENERAL: Contractor completed Uncl. Exc. on 5/31 and continues hauling Spec. Borrow between Sta. 1078+00 to 1087+00 & Sta. 1098+00 to 1117+00 for 75% complete. Anticipate completing Spec. Borrow 6/7 with gravel operations to begin immediately thereafter; cleaning & shaping ditches for drainage Sta. 1171+00 to 1173+00; Impervious PVC Fabric placed from Sta. 1198+00 to 1222+00 for 30% complete. Problems encountered obtaining the required 6' depth due to thin layers of sandstone rock. (Backhoe being used in lieu of trencher where rock encountered) Anticipate beginning asphalt membrane, where possible, approx. 6/15. Seven working days lost due to excessive moisture received, which prevented progress on grading operations.

Equipment: 1-JD772-A Patrol; 1-D6C Cat Dozer; 1-D8 Cat Dozer; 1-Raygo Ram FWD Roller; 2-Cat 631 Scrapers; 1-D9G Cat; 1-988 F.E. Ldr.; 1-Ditch Witch; 1-End Dump & Conveyor;

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: GT. FALLS

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 5/31/83

PROJECT NO.: FR 1-3(5)198
PROJ. NAME: GLACIER CO. LINE - E
LENGTH: 6.7 MILES
COUNTY: GLACIER & FLATHEAD
CONTRACT TIME: 75 + 18 W.D.
ORDER TO PROCEED DATE: 10-21-81
% COMPLETE: 95
% TIME USED: 95
NO. MEN EMPLOYED:
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 908,253.20
CONTRACTOR: KOSITE CONT. CO.
FROM (town): LEWISTOWN
AWARD DATE: 9-30-81
DATE WORK STARTED: 6-30-82
PROBABLE COMPLETION DATE: 7/15/83
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:

PROJECT MANAGER: BRANDT
NO. OF ENG. PERSONNEL EMPLOYED: 3

TELEPHONE: 424-2022
ADDRESS: DEPT OF HIGHWAYS
SHELBY, MT.

GENERAL: THE CONTRACTOR RETURNED TO THE PROJECT ON MAY 19TH AND APPLIED 6000 GAL. OF RECLAMITE TO THE ROADWAY. COMPLETED ON MAY 20TH. WORK SUSPENDED UNTIL WEATHER IS SUITABLE FOR SEALING.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: 3130 Great Falls

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: June 6, 1983

PROJECT NO.: F 1-4(5)271
PROJ. NAME: Shelby - West
LENGTH: 7.0 Miles
COUNTY: Toole
CONTRACT TIME:
ORDER TO PROCEED DATE: N/A
% COMPLETE: -0-
% TIME USED: -0-
NO. MEN EMPLOYED: -0-
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $
CONTRACTOR: Baltrusch Const. Co., Inc.
FROM (town): Havre, Mt.
AWARD DATE:
DATE WORK STARTED:
PROBABLE COMPLETION DATE: Sept. 15, 1983
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: G. Enderson
NO. OF ENG. PERSONNEL EMPLOYED: -0-

TELEPHONE: 453-2573
ADDRESS: Dept. of Highways
Great Falls, Mt.

GENERAL: The Contract was let May 26, 1983. Succesfull bidder was Baltrusch Construction Company, Inc. Pre-Construction Conference date has not been set.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Great Falls

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: June 6, 1983

PROJECT NO.: HES 3-1(4)
PROJ. NAME: Overhead Flasher-Vaugh
LENGTH: N/A
COUNTY: Cascade
CONTRACT TIME: 20 Working Days
ORDER TO PROCEED DATE: 7/1/82
% COMPLETE: 100%
% TIME USED: 0
NO. MEN EMPLOYED: 2

CONTRACT AMOUNT: $ $7,936.00
CONTRACTOR: Livesay Traffic Mtce.,Inc.
FROM (town): Great Falls, Mt.
AWARD DATE: June 30, 1982
DATE WORK STARTED: February 14, 1983
PROBABLE COMPLETION DATE:
NO. DAYS WORKED PER WEEK: 1
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 6

ACTUAL COMPLETION DATE: April 7, 1983
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: April 8, 1983
EFFECTIVE OPENING DATE: N/A
PROJECT MANAGER: F.A. Robinson
NO. OF ENG. PERSONNEL EMPLOYED: 1

TELEPHONE: 453-2573
ADDRESS: 104 - 18th Ave. N.E.
Great Falls, Mt.

GENERAL: The project was completed on April 7, 1983. Final Estimate and Supporting Data submitted to the District office on May 18, 1983 and forwarded to Helena on May 27, 1983. This is the final report.

M.R. Brackney

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Great Falls

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 6/1/83

PROJECT NO.: F 3-2 (8) 18
PROJ. NAME: Fairfield E. & W. (East)
LENGTH: 5.0 miles
COUNTY: Cascade/Teton
CONTRACT TIME: 110 W.D.
ORDER TO PROCEED DATE: April 18, 1983
% COMPLETE: 26
% TIME USED: 19
NO. MEN EMPLOYED: 0
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 2,492,189.65
CONTRACTOR: Hilde Const. Co.
FROM (town): Great Falls, MT
AWARD DATE: November 30, 1982
DATE WORK STARTED: February 1, 1983
PROBABLE COMPLETION DATE: September 1, 1983
NO. DAYS WORKED PER WEEK: 0
NO. SHIFTS PER DAY: 0
NO. HOURS PER SHIFT: 0

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Hammerbacker
NO. OF ENG. PERSONNEL EMPLOYED: 0

TELEPHONE: 467-3448
ADDRESS: Dept. of Highways
Fairfield, MT

GENERAL:

NO ACTIVITY

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Great Falls

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: June 6, 1983

PROJECT NO.: F 3-2(8)18 (Br's Only) CONTRACT AMOUNT: $309,561.60 (Bridges)
PROJ. NAME: Fairfield E & W CONTRACTOR: Skiko Hallen Const. Co.
LENGTH: 5.0 FROM (town): Gt. Falls
COUNTY: Teton AWARD DATE:
CONTRACT TIME: See Road DATE WORK STARTED: 3-21-83
ORDER TO PROCEED DATE: See Road PROBABLE COMPLETION DATE: July 15, 1983
% COMPLETE: 62 NO. DAYS WORKED PER WEEK: 5
% TIME USED: See Road NO. SHIFTS PER DAY: 1
NO. MEN EMPLOYED: 5 (Bridge) NO. HOURS PER SHIFT: 8
ACTUAL COMPLETION DATE:
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: Glen Brown TELEPHONE: 453-0422
NO. OF ENG. PERSONNEL EMPLOYED: ___ ADDRESS: P.O. Box 1359
Gt. Falls, Mt. 59403

GENERAL: Both structures are formed thru backwalls, diaphragms and deck. Anticipate pouring backwalls and diaphragms on both structures next week 6-6 to 6-10-83.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: 3130 Gt. Falls

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 6-6-83

PROJECT NO.: BHF 10-1(4)2
PROJ. NAME: Overlay 15th St. Bridge
LENGTH: 0.00
COUNTY: Cascade
CONTRACT TIME: 100 days
ORDER TO PROCEED DATE: 10-~~18~~-82
% COMPLETE: 9
% TIME USED: 26
NO. MEN EMPLOYED: 11
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 787,498.00
CONTRACTOR: Sletten Construction Co.
FROM (town): Great Falls, Montana
AWARD DATE: 9-23-82
DATE WORK STARTED: 4-28-83
PROBABLE COMPLETION DATE: 9-15-83
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 2
NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: T.G. Tomich
NO. OF ENG. PERSONNEL EMPLOYED: 1-4

TELEPHONE: 542-2361
ADDRESS: Box 1359
Gt. Falls, Mt.

GENERAL: Progress is good. The Southbound lane has been scarified and removal of delaminations is about complete. The placing of the Structural steel is expected this week and the overlay operation is expected to start ~~xxxxxxxx~~ the 6th.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: 3130
Great Falls

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: June 6, 1983

PROJECT NO.: F 24-3(5)100
PROJ. NAME: Rogers Pass-East Middle Sect.
LENGTH: 8.5 miles
COUNTY: Lewis & Clark
CONTRACT TIME: 120 working days
ORDER TO PROCEED DATE: Oct. 18, 1982
% COMPLETE: 4
% TIME USED: 13
NO. MEN EMPLOYED: 18
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 3,215,825.45
CONTRACTOR: Meyer Construction Co.
FROM (town): Billings, Mont.
AWARD DATE: Sept. 24, 1982
DATE WORK STARTED: Nov. 18,1982
PROBABLE COMPLETION DATE: Oct. 1983
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 9

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:

PROJECT MANAGER: S. W. Newton
NO. OF ENG. PERSONNEL EMPLOYED: 9
TELEPHONE: 562-3888
ADDRESS: Dept. of Highways
Augusta, Montana

GENERAL: Construction layout and staking are 100% complete. Approaches are 10% staked. Culverts are 100% staked. Contractor has moved in his crusher and will start crushing.

Grading and culvert installation are in progress. Items and percent complete are as follows: Grading - 14%; Top Soil-Removal - 21%; Culverts - 14%; Temporary Fence - 95%. The missle cable lowering is complete.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Great Falls

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: June 6, 1983

PROJECT NO.: HES 60-2(6)91
HES 60-2(11)91 U-1

PROJ. NAME: Lighting & Signals
On 10th Ave. South
29 Blocks - Street Lights

LENGTH: Various Intersections-Signals

COUNTY: Cascade

CONTRACT TIME: 6-15-83 Completion Date

ORDER TO PROCEED DATE: Dec. 20, 1982

% COMPLETE: 97

% TIME USED: 93

NO. MEN EMPLOYED: 9 to 23

ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 545,383.00

CONTRACTOR: Western Sign Corporation

FROM (town): Great Falls, Mt.

AWARD DATE: November 30, 1983

DATE WORK STARTED: February 28, 1983

PROBABLE COMPLETION DATE: 6-15-83

NO. DAYS WORKED PER WEEK: 5

NO. SHIFTS PER DAY: 1

NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Walter D. Smith

NO. OF ENG. PERSONNEL EMPLOYED: 2

TELEPHONE: 453-2573

ADDRESS: P.O. Box 1359
Gt. Falls, Mt. 59403

GENERAL: The new Traffic Signals and Street Lights are operating with the following work to be done to complete the project:

Finish installing and checking out the signal Emergency Pre-emption system.

Grouting of the Pole bases.

Incidental Signal adjustments.

Removal of the old Signal foundations and repair the surface.

The most major work remaining is plantmix repair of the conduit trench and general clean-up.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Great Falls

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: June 6, 1983

PROJECT NO.: HES 60-2(11)91 U-2 & F-EHF-RTF60-2(5)92 U-2

(APPROACHES-$893,096.00)

CONTRACT AMOUNT: $ 2,764,053.48

PROJ. NAME: Warden Br. Approaches

CONTRACTOR: Sletten Const. Co.

LENGTH: 0.4 Miles

FROM (town): Great Falls, MT.

COUNTY: Cascade

AWARD DATE: February 28, 1983

CONTRACT TIME: 220 W.D.

DATE WORK STARTED: 3/30/83

ORDER TO PROCEED DATE: 4/18/83

PROBABLE COMPLETION DATE: 10/15/83

% COMPLETE: 40

NO. DAYS WORKED PER WEEK: 5

% TIME USED: 13

NO. SHIFTS PER DAY: 1

NO. MEN EMPLOYED: 5-20

NO. HOURS PER SHIFT: 8-12

ACTUAL COMPLETION DATE:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: F. A. Robinson

TELEPHONE: 453-2573

NO. OF ENG. PERSONNEL EMPLOYED: 3

ADDRESS: 104 18th Ave. N.E.
Great Falls, MT.

GENERAL: Sub-Contr., Riverside Contracting, has completed all Embank. in Place with gravel surfacing approx. 95% complete thruout. Sub-Contr., Livesay Traffic Mtce. has completed all underground installations & work for Luminaire installations. Signal poles have been installed at 2nd St. & 10th Ave. So. with anticipated turn-on date of 6/3. Upon completion of turn-on, all electrical work will be suspended pending arrival of Luminaire poles. Sub-Contr., Util. Builders anticipates beginning curb & gutter and sidewalk installations 6/2. Paving operations are expected to begin approx. 7/18.

Equipment: 1-D6 Cat Dozer; 2-Cat Ldrs.; 1-Sheepsfoot; 5-End Dumps; 1-Cat Patrol; 1-Backhoe; 1-Util. P.U.; 1-2T w/Bucket & Ladder; 1-Ditch Witch; 1-Tracked Backhoe; 2-Belly Dumps; 1-Bobcat; 1-Whacker; 1-Raygo Roller

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: 3130 Great Falls

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 6-6-83

PROJECT NO.:	STRUCTURE F60-2(5)92 U.2	CONTRACT AMOUNT:	1,870,957.00 $ 2,764,053.48
PROJ. NAME:	Warden Bridge Approaches	CONTRACTOR:	Sletten Const. Co.
LENGTH:	0.203 Mi.	FROM (town):	Great Falls
COUNTY:	Cascade	AWARD DATE:	2-28-83
CONTRACT TIME:	220 Working Days	DATE WORK STARTED:	3-22-83
ORDER TO PROCEED DATE:	4-18-83	PROBABLE COMPLETION DATE:	10-15-83
% COMPLETE:	20%	NO. DAYS WORKED PER WEEK:	5
% TIME USED:	11%	NO. SHIFTS PER DAY:	1
NO. MEN EMPLOYED:	25	NO. HOURS PER SHIFT:	8

ACTUAL COMPLETION DATE:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: T.G. Tomich (Struct.) TELEPHONE: 452-2361

NO. OF ENG. PERSONNEL EMPLOYED: ___ ADDRESS: Box 1359
Great Falls, MT. 59403

GENERAL: Progress has been good. Work consisted of excavating, driving piling - tying resteel, forming, placing concrete, finishing concrete and backfilling.

A summary of the project: Caps are placed at Bents #9, 10, 11, 12 and 21. Columns are inplace at #13, 14, 17, 18, 19 and 20. Footings are excavated at #15 and 16.

Plans are to set Prestress beams about the 14th and forming of deck will begin.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: 3130 - Great Falls

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: June 6, 1983

PROJECT NO.: ER 60-2(13)081
PROJ. NAME: Belt Cr. Crossing US 87&89
LENGTH: 0.0 Miles
COUNTY: Cascade
CONTRACT TIME: 45 Working Days
ORDER TO PROCEED DATE: Sept. 27, 1982
% COMPLETE: 99
% TIME USED: 76
NO. MEN EMPLOYED: 5
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $113,000.00
CONTRACTOR: Goodman Construction Co.
FROM (town): Billings, Mt.
AWARD DATE: Sept. 24, 1982
DATE WORK STARTED: Nov. 2, 1982
PROBABLE COMPLETION DATE: August 1, 1983
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: G. Enderson
NO. OF ENG. PERSONNEL EMPLOYED: 1

TELEPHONE: 453-2573
ADDRESS: Dept. of Highways
Great Falls, Mt.

GENERAL: The project was completed on June 1, 1983 with the exception of removing a dike placed for a channel change, which is to be removed as soon as Belt Creek returns to a normal low water flow.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: 3130 Great Falls

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: June 6, 1983

PROJECT NO.: SR 223-1(2)1
PROJ. NAME: Fort Benton - Chester
LENGTH: 11.0 Miles
COUNTY: Chouteau
CONTRACT TIME: 70 Working Days
ORDER TO PROCEED DATE: April 18, 1983
% COMPLETE: 10
% TIME USED: 37
NO. MEN EMPLOYED: 10 - 20
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 852,336.81
CONTRACTOR: Baltrusch Const. Co., Inc.
FROM (town): Havre, Mt.
AWARD DATE: Feb. 28, 1983
DATE WORK STARTED: April 8, 1983
PROBABLE COMPLETION DATE: 7-15-83
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: G. Enderson
NO. OF ENG. PERSONNEL EMPLOYED: 4 - 7

TELEPHONE: 453-2573
ADDRESS: Dept. of Highways
Great Falls, Mt.

GENERAL: Producing and stockpiling Type "B" Plant Mix Aggregate. Crushing and stockpiling was completed on May 19, 1983 for all aggregates. Dig out repair work was begon on May 4, 1983 and completed on May 24, 1983. Paving is schedualed to begin on June 2, 1983.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Gt. Falls

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: June 3, 1983

PROJECT NO.: RS 233-1(4)9
PROJ. NAME: St. Joe Road
LENGTH: 5.8 Miles
COUNTY: Hill
CONTRACT TIME: 60 WD.
ORDER TO PROCEED DATE: 10-18-83
% COMPLETE: 80%
% TIME USED: 50%
NO. MEN EMPLOYED: 30
ACTUAL COMPLETION DATE: _____

CONTRACT AMOUNT: $ 726 129.28
CONTRACTOR: Mc Intyre Const.
FROM (town): Gt. Falls
AWARD DATE: Sept. 24, 1982
DATE WORK STARTED: Oct. 25, 1982
PROBABLE COMPLETION DATE: July 1983
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 9

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: _____

EFFECTIVE OPENING DATE: _____

PROJECT MANAGER: Gordon Trefitz
NO. OF ENG. PERSONNEL EMPLOYED: 6

TELEPHONE: _____
ADDRESS: _____
Chinook, Mt.

GENERAL: Progress was good this reporting period, with Roadbed preparation 100% complete, 1½" CBC 100% complete and plant mix 100% Complete.

Engineering personnel were engaged in const. inspection & testing

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Gt. Falls

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: June 3, 1983

PROJECT NO.: RS 240-1(2) 11
PROJ. NAME: Chinook - Cleveland
LENGTH: 14.2 Miles
COUNTY: ~~Hill~~ Blaine
CONTRACT TIME: 60 W.D.
ORDER TO PROCEED DATE: 4-18-83
% COMPLETE: 2%
% TIME USED: 10%
NO. MEN EMPLOYED: 6
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 852 593.20
CONTRACTOR: Baltrusch Const. Co.
FROM (town): Havre
AWARD DATE: Feb. 28, 1983
DATE WORK STARTED: May 18, 1983
PROBABLE COMPLETION DATE: Sept. 1983
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 9 Hr.

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: Gordon Trefke
NO. OF ENG. PERSONNEL EMPLOYED:

TELEPHONE:
ADDRESS:
Chinook, Mt.

GENERAL: Progress is slow due to wet weather. The contractor is working on roadbed preparation, which is 20% complete, and is setting up crusher.

Engineering personell were engaged in Const. inspection and blue topping

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Great Falls

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: June 6, 1983

PROJECT NO.: RS-BRS 330-1(5)1
CONTRACT AMOUNT: $ 1,861,841.20
PROJ. NAME: Ulm Bridge Approaches
SUB-CONTRACTOR: Hilde Const. Company
LENGTH:
FROM (town): Great Falls
COUNTY:
AWARD DATE:
CONTRACT TIME:
DATE WORK STARTED:
ORDER TO PROCEED DATE:
PROBABLE COMPLETION DATE:
% COMPLETE: 33
NO. DAYS WORKED PER WEEK: 5
% TIME USED: 55
NO. SHIFTS PER DAY: 1
NO. MEN EMPLOYED: 9
NO. HOURS PER SHIFT: 9
ACTUAL COMPLETION DATE:
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: F. A. Robinson
TELEPHONE: 453-2573
NO. OF ENG. PERSONNEL EMPLOYED: 3-4
ADDRESS: 104 18th Ave. N.E.
Great Falls

GENERAL: Sub-Contr., Hilde Const. Co. moved equipment onto project 5/9/83 & on 5/16/83 began stripping asphalt & topsoil (Uncl Exc.-97%). Installation of 24" CSP has been completed (100%) & Hilde continues to haul & place Uncl. Borrow (76%) for embankment at Bridge ends. Compaction Roadbed (79%).

Equipment: 1-#12 Cat Blade; 1-Cat 966 F.E. Ldr.; 1-Terex Scraper; 1-FWD Auger; 1-Raygo Vib Sheepsfoot; 1-Mack Tandem Water Truck; 1-Water Truck; 5-Belly Dumps; 1-Cat 824 Dozer

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Great Falls

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: June 6, 1983

PROJECT NO.: PS-BRS 330-1(5)1
PROJ. NAME: U/m Bridge & App's
LENGTH: 0.5
COUNTY: Cascade
CONTRACT TIME: 233 W/D
ORDER TO PROCEED DATE: 12-1-81
% COMPLETE: 78
% TIME USED: 55
NO. MEN EMPLOYED: 8 to 11
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $1,861,841.20
CONTRACTOR: Hetten Const. Co.
FROM (town): Great Falls
AWARD DATE: 11-30-81
DATE WORK STARTED: 2-22-82
PROBABLE COMPLETION DATE: 8-15-83
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 9 to 10

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Brown-Robinson TELEPHONE: 453-0422 ~ 453-2573
NO. OF ENG. PERSONNEL EMPLOYED: ___ ADDRESS: P.O. Box 1359
Gt. Falls, Mt. 59403

GENERAL: No work on the bridge during this reporting period. anticipate pouring the deck in near future by pumping and using a shot line in interior pours.

Sub-Contractor Wilde Construction Co. placed embankment material and culverts during this reporting period.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Great Falls

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: June 6, 1983

PROJECT NO.: BS-BRS 565-1(3)0
PROJ. NAME: Summs-North (Br. Only)
LENGTH: 1.1
COUNTY: Cascade - Teton
CONTRACT TIME: See Road
ORDER TO PROCEED DATE: 10-18-82
% COMPLETE: 88 (Br. Only)
% TIME USED: See Road
NO. MEN EMPLOYED: 3 to 18
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $486,280.20 (Bridge)
CONTRACTOR: McIntyre Const. Co.
FROM (town): Gt. Falls
AWARD DATE: See Road
DATE WORK STARTED: 11-5-82
PROBABLE COMPLETION DATE: 8-1-83
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8 to 12

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Glen Brown
NO. OF ENG. PERSONNEL EMPLOYED: 1-4

TELEPHONE: 453-0422
ADDRESS: P.O. Box 1359
Great Falls, Mt. 59403

GENERAL: Structure completed thru the deck with the complete deck being poured on 5-24-83. About all that remains on the structure is the barrier rail and expansion joint. They anticipate to start pouring on barrier rail 6-3-83

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Great Falls

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 6/1/83

PROJECT NO.: RS-BRS 565-1 (3) 0
PROJ. NAME: Simms-North
LENGTH: 1.1 miles
COUNTY: Cascade and Teton
CONTRACT TIME: 150 W.D.
ORDER TO PROCEED DATE: October 18, 1982
% COMPLETE: 80
% TIME USED: 27
NO. MEN EMPLOYED: 10
ACTUAL COMPLETION DATE:
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: Hammerbacker
NO. OF ENG. PERSONNEL EMPLOYED: 3

CONTRACT AMOUNT: $ 920,779.66
CONTRACTOR: McIntyre Const. Co.
FROM (town): Great Falls, MT
AWARD DATE: September 24, 1982
DATE WORK STARTED: October 12, 1982
PROBABLE COMPLETION DATE: August 1, 1983
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8
TELEPHONE: 467-3448
ADDRESS: Dept. of Highways
Fairfield, MT

GENERAL: Contractor hauled and processed 1½" CBC Gr. 5 a from sta. 10 + 50 to sta. 57 + 00. Hauled 1½" CBC from sta. 0 + 14 to sta. 10 + 50 for shoulder widening. Also hauled and processed 3/4" CTS Gr. 2 a from sta. 10 + 50 to sta. 57 + 00. Approaches were also laid with 1½" CBC and 3/4" CTS.

Contractor started shooting MC-70 prime from sta. 0 + 14 to sta. 57 + 00 5/26/83.

Installed cattle guards at road approaches sta. 45 + 50 Lt. and sta. 32 + 00 Lt. Also engaged in general clean-up.

Sub-contractor Swan & Sons began fencing 5/18/83 at stations 10 + 00 to 21 + 50 Lt., 13 + 50 to 23 + 00 Rt., and 49 + 50 to 56 + 09Rt. and 32 + 00 to 45 + 00 Lt.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Great Falls

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: June 6, 1983

PROJECT NO.: SMP 0899-82
PROJ. NAME: Maintenance Stockpiles
LENGTH: 4 Pits
COUNTY: Chouteau,Lewis&Clark & Cascade
CONTRACT TIME: 70 Working Days
ORDER TO PROCEED DATE: Nov. 19, 1982
% COMPLETE: 100
% TIME USED: 71
NO. MEN EMPLOYED: None
ACTUAL COMPLETION DATE: 3-14-83

CONTRACT AMOUNT: $ 248,465.00
CONTRACTOR: Clark Brothers Contractors
FROM (town): Victor, Mt.
AWARD DATE: October 29, 1982
DATE WORK STARTED: January 13, 1983
PROBABLE COMPLETION DATE:
NO. DAYS WORKED PER WEEK: None
NO. SHIFTS PER DAY: None
NO. HOURS PER SHIFT: None

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: March 16, 1983
EFFECTIVE OPENING DATE:

PROJECT MANAGER: Walter D. Smith
NO. OF ENG. PERSONNEL EMPLOYED: 1

TELEPHONE: 453-2573
ADDRESS: P.O. Box 1359
Gt. Falls, Mt. 59403

GENERAL: One man engaged in completing final records and submitted the Final to the District office on June 3, 1983.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: 3130 GREAT FALLS

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 6-6-83

PROJECT NO.: AR 3120 - 1704 - 1200
CONTRACT AMOUNT: $ 22,887.50
PROJ. NAME: Str. Repair Smelter Ave.
CONTRACTOR: Frank Feldman
LENGTH: 0.00
FROM (town): Great Falls MT.
COUNTY: Cascade
AWARD DATE: 3-31-83
CONTRACT TIME: 30 Days
DATE WORK STARTED: 5-5-83
ORDER TO PROCEED DATE: 4-21-83
PROBABLE COMPLETION DATE: 6-3-83
% COMPLETE: 90
NO. DAYS WORKED PER WEEK: 5
% TIME USED: 40
NO. SHIFTS PER DAY: 1
NO. MEN EMPLOYED: 3
NO. HOURS PER SHIFT: 8
ACTUAL COMPLETION DATE:
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: T.G. Tomich
TELEPHONE: 452-2361
NO. OF ENG. PERSONNEL EMPLOYED: ~~1~~ to 3
ADDRESS: P.O. Box 1359
Great Falls Mt.

GENERAL: Progress is good. There were 3 men employed 12-8hr shifts removing ~~xxxxxxxxx~~ damaged Beam and Sidewalk and replaced same. The patches in other Beams were also completed.

The removal of the false work will be completed this coming week.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Great Falls

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: June 6, 1983

PROJECT NO.: MSC 1-2(19)153, MSC 1-3(10)213, MSC 3-4(2)89 & MSC 58-1(4)26

CONTRACT AMOUNT: $ 688,120.00

PROJ. NAME: Maintenance Seal & Cover

CONTRACTOR: American Asphalt, Inc.

LENGTH: 46.2 miles

FROM (town): Missoula, Mt.

COUNTY: Flathead & Glacier

AWARD DATE: May 9, 1983

CONTRACT TIME: 9-1-83 Completion Date

DATE WORK STARTED:

ORDER TO PROCEED DATE: 5-12-83

PROBABLE COMPLETION DATE: 9-1-83

% COMPLETE: None

NO. DAYS WORKED PER WEEK: None

% TIME USED:

NO. SHIFTS PER DAY:

NO. MEN EMPLOYED: None

NO. HOURS PER SHIFT:

ACTUAL COMPLETION DATE:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Walter D. Smith

TELEPHONE: 453-2573

NO. OF ENG. PERSONNEL EMPLOYED: 0

ADDRESS: P.O. Box 1359
Gt. Falls, Mt. 59403

GENERAL: The pre-construction conference was held on June 1, 1983. Sub-contractor Schellinger Construction plans to start crushing operations at the Walter Laas pit , near Browning, on June 7, 1983 and American Asphalt plans to begin Sealing operations in the Browning area about June 20, 1983.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Gt. Falls

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: June 30 1983

MSC 1-4(2) 265
MSC 1-8(4) 467

PROJECT NO.: MSC 10-3(5) 104

CONTRACT AMOUNT: $ 262 959.35

PROJ. NAME: Seal & Cover Toole, Hill & Phillips

CONTRACTOR: Baltrusch Const Co.

LENGTH: 16.2 Miles

FROM (town): Havre, Mt.

COUNTY: Toole, Hill & Phillips

AWARD DATE: May 9, 1983

CONTRACT TIME: Complete by 9-1-83

DATE WORK STARTED: _____

ORDER TO PROCEED DATE: _____

PROBABLE COMPLETION DATE: Sept. 1983

% COMPLETE: 0

NO. DAYS WORKED PER WEEK: _____

% TIME USED: 0

NO. SHIFTS PER DAY: _____

NO. MEN EMPLOYED: 0

NO. HOURS PER SHIFT: _____

ACTUAL COMPLETION DATE: _____

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: _____

EFFECTIVE OPENING DATE: _____

PROJECT MANAGER: Gordon Trefz

TELEPHONE: _____

NO. OF ENG. PERSONNEL EMPLOYED: ___

ADDRESS: _____

Chinook, Mt.

GENERAL: No work to date

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: 3130 Gt. Falls

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 6-6-83

PROJECT NO.: MEB 1-7(3)410 MEB 3-2(11) 40
CONTRACT AMOUNT: $ 29,995.00

PROJ. NAME: Bridge Painting
CONTRACTOR: Hagestad Painting & Drywall

LENGTH: 0.00
FROM (town): Kalispell, Montana

COUNTY: Blaine - Teton
AWARD DATE: 3-31-83

CONTRACT TIME: October 1,1983
DATE WORK STARTED: -------

ORDER TO PROCEED DATE: 4-21-83
PROBABLE COMPLETION DATE: 10-1-83

% COMPLETE: 0
NO. DAYS WORKED PER WEEK: 0

% TIME USED: 28
NO. SHIFTS PER DAY: 0

NO. MEN EMPLOYED: 0
NO. HOURS PER SHIFT: 0

ACTUAL COMPLETION DATE:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: T.G. Tomich
TELEPHONE: 452-2361

NO. OF ENG. PERSONNEL EMPLOYED: 0
ADDRESS: box 1359
Gt. Falls, MT.

GENERAL: Work has not started and no word has been recieved as to proable starting date.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Great Falls

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: June 6, 1983

PROJECT NO.: M 5212(1)
Great Falls-South
PROJ. NAME: Arterial

DATE SURVEY AUTHORIZED: 9/17/81

DATE WORK STARTED: 12/10/81

LENGTH: 8.85 Miles

ESTIMATED COMPLETION DATE: 6/30/83

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: F. A. Robinson

TELEPHONE: 453-2573

NO. PERSONNEL ASSIGNED: 0

% COMPLETE: 45

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: Great Falls

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: June 6, 1983

PROJECT NO.: M 5223(1)

DATE SURVEY AUTHORIZED: 2/1/78

PROJ. NAME: Ramps I 315

DATE WORK STARTED: 10/6/80

LENGTH: 0.49 Mile

ESTIMATED COMPLETION DATE: 6/30/83

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: F. A. Robinson

TELEPHONE: 453-2573

NO. PERSONNEL ASSIGNED: 0

% COMPLETE: 7

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: GT. FALLS

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 5/31/83

PROJECT NO.: ES 4(4)-1(1)15 DATE SURVEY AUTHORIZED: 1/10/83

PROJ. NAME: Browning - Babb DATE WORK STARTED: 3/23/83

LENGTH: 5.9 miles ESTIMATED COMPLETION DATE: 6/30/83

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: Brandt TELEPHONE: 454-2022

NO. PERSONNEL ASSIGNED: 5 % COMPLETE: 11%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: GT. FALLS

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: ~~4~~ 5/31/83

PROJECT NO.: F 58-1(3) DATE SURVEY AUTHORIZED: _____

PROJ. NAME: Hudson Bay Drive-S. DATE WORK STARTED: 10-24-80

LENGTH: 4.2± ESTIMATED COMPLETION DATE: _____

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: Brandt TELEPHONE: 454-2022

NO. PERSONNEL ASSIGNED: 0 % COMPLETE: 13

ON SUSPEND WORK STATUS

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: 3130 Great Falls

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: June 6, 1983

PROJECT NO.: F 60-2(9)71 DATE SURVEY AUTHORIZED: 2-6-80

PROJ. NAME: Belt - East & West DATE WORK STARTED: 3-6-81

LENGTH: 10.6 Miles ESTIMATED COMPLETION DATE: 9-15-83

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: G. Enderson TELEPHONE: 453-2573

NO. PERSONNEL ASSIGNED: 5 off & on % COMPLETE: 65

Extending cross section, taking additional cross section on high fills and, cross sections on approaches.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: 3130
Great Falls

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: June 6, 1983

PROJECT NO.: FR 24-3(3)76 U-4 DATE SURVEY AUTHORIZED: Aug. 2, 1983
Rogers Pass-East
PROJ. NAME: West Section DATE WORK STARTED: _____

LENGTH: 3.48 miles ESTIMATED COMPLETION DATE: _____

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: S. W. Newton TELEPHONE: 562-3888

NO. PERSONNEL ASSIGNED: 0 % COMPLETE: 0

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: 3130 Great Falls

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: June 6, 1983

PROJECT NO.: RF 10-2(3)51 DATE SURVEY AUTHORIZED: 4-18-83

PROJ. NAME: Loma - North & South DATE WORK STARTED: 5-17-83

LENGTH: 0.68 Miles ESTIMATED COMPLETION DATE: 9-15-83

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: G. Enderson TELEPHONE: 453-2573

NO. PERSONNEL ASSIGNED: 3 off & on % COMPLETE: 1

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: 3130
Great Falls

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: June 6, 1983

PROJECT NO.: HES 9-2(4)45 DATE SURVEY AUTHORIZED: Jan. 21, 1983

PROJ. NAME: North of Augusta DATE WORK STARTED: April 22, 1983

LENGTH: 0.23 miles ESTIMATED COMPLETION DATE: June 1, 1983

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: S. W. Newton TELEPHONE: 562-3888

NO. PERSONNEL ASSIGNED: 4 % COMPLETE: 99%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: Gt. Falls

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: June 3, 1983

PROJECT NO.: HES 1-7(2)393 DATE SURVEY AUTHORIZED: April 1, 1983

PROJ. NAME: East of Havre Bridge End Guard Rail DATE WORK STARTED: May 9, 1983

LENGTH: 0.2 Miles ESTIMATED COMPLETION DATE: _____

DATE SUBMITTED TO DISTRICT: May 16, 1983

PROJECT MANAGER: Gordon Treftz TELEPHONE: _____

NO. PERSONNEL ASSIGNED: 4 % COMPLETE: 100%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: Gt. Falls

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: June 3, 1983

PROJECT NO.: F 1-6(6)379 DATE SURVEY AUTHORIZED: May 6, 1983

PROJ. NAME: Havre Weigh Station DATE WORK STARTED: May 26, 1983

LENGTH: _____ ESTIMATED COMPLETION DATE: Sept. 1983

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: Gordon Treftz TELEPHONE: _____

NO. PERSONNEL ASSIGNED: 3 % COMPLETE: 50%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: GT. FALLS.

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 5-31-83

PROJECT NO.: F1-3(3)210 DATE SURVEY AUTHORIZED: 4-5-83

PROJ. NAME: TWO MEDICINE BR. E. & W. DATE WORK STARTED: 4-26-83

LENGTH: 1.0 MILES ESTIMATED COMPLETION DATE: _____

DATE SUBMITTED TO DISTRICT: 5/26/83

PROJECT MANAGER: BERNOT TELEPHONE: 434-2022

NO. PERSONNEL ASSIGNED: 6 % COMPLETE: 100

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: Great Falls

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: June 6, 1983

PROJECT NO.: IR 15-7(22) 334 DATE SURVEY AUTHORIZED: April 28, 1983

PROJ. NAME: Conrad - No. & So. DATE WORK STARTED: May 16, 1983

LENGTH: 9 Miles ESTIMATED COMPLETION DATE: _____

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: T. Hammerbacker TELEPHONE: 467-3448

NO. PERSONNEL ASSIGNED: 3 % COMPLETE: 60%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: 3130
~~XXX~~ Great Falls

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: ~~June 6, 1983~~

PROJECT NO.: IR 15-4(61)229 DATE SURVEY AUTHORIZED: Mar. 14, 1983

PROJ. NAME: Augusta Interchange North DATE WORK STARTED: May 4, 1983

LENGTH: 18.7 miles ESTIMATED COMPLETION DATE: _____

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: S. W. Newton TELEPHONE: 562-3888

NO. PERSONNEL ASSIGNED: 4 % COMPLETE: 0

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: 3130
Great Falls

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: June 6, 1983

PROJECT NO.: IR 15-7(21)312 DATE SURVEY AUTHORIZED: Jan. 31, 1983

PROJ. NAME: Brady North & South (Northbound Lanes) DATE WORK STARTED: Mar 16, 1983

LENGTH: 0.57 miles ESTIMATED COMPLETION DATE: _____

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: S. W. Newton TELEPHONE: 56203888

NO. PERSONNEL ASSIGNED: 3 % COMPLETE: 63%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: Billings

DISTRICT DESIGN PROGRESS REPORT

FOR THE PERIOD ENDING: June 1, 1983

PROJECT NUMBER & NAME	DESCRIPTION	NEXT MILE-STONE	M-HRS USED THIS REPORT PERIOD	% COMP	EST COMP DATE
F 4-1(2)26 Bridger-Fromberg	Reconstruction	Final Check	0	65	5/85
E 14-3(J)108 Shawmut West	Overlay & Widening	P.I.H.	40	1	12/83
F 23-1(2)7 Miles City So.-No. Sect.	Reconstruct Urban Widen & Overlay Rural	Final	288	90	4/84
FLH 28-2(17)48 Beartooth Highway	Guardrail Repair	Final	124	89	6/84
RS 302-1(1)0 Molt Rimrock - East	Reconstruction	Public Hearing	0	1	12/85
RS 381-1(1)0 Goulding Creek	Grade Gravel & Dbl. Shot Bitum	P.I.H.	32	49	6/83
RS 426-2(1)0 Hanover Road	Grade & Gravel	P.I.H. Public Hearing	32	20	8/83

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221D

DISTRICT: Billings

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: June 1, 1983

PROJECT NO.: IR 90-2 (94) 437 U-1
CONTRACT AMOUNT: $ 1,256,338.75
PROJ. NAME: Lossmain-Lockwood
CONTRACTOR: Meyers Construction Co.
LENGTH: 3.6 miles
FROM (town): Billings, Montana
COUNTY: Yellowstone
AWARD DATE: April 29, 1982
CONTRACT TIME: 100 working days
DATE WORK STARTED: July 19, 1982
ORDER TO PROCEED DATE: May 24, 1982
PROBABLE COMPLETION DATE: June 30, 1983
% COMPLETE: 88%
NO. DAYS WORKED PER WEEK: 0
% TIME USED: 87%
NO. SHIFTS PER DAY: 0
NO. MEN EMPLOYED: 0
NO. HOURS PER SHIFT: 0
ACTUAL COMPLETION DATE:
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: K. Hartman
TELEPHONE: 252-4138
NO. OF ENG. PERSONNEL EMPLOYED: 0
ADDRESS: 424 Lorey
Billings, Montana

GENERAL: No work has been done on the project as the weather has been unsuitable for Open Graded Friction Course.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Billings

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: June 1, 1983

PROJECT NO.: IR 90-3 (94) 437 U-2
PROJ. NAME: Lossmain-27th St.
LENGTH: 12.2 miles
COUNTY: Yellowstone
CONTRACT TIME: 100 working days
ORDER TO PROCEED DATE: 10-20-82
% COMPLETE: 40%
% TIME USED: 21%
NO. MEN EMPLOYED: 22
ACTUAL COMPLETION DATE: _____

CONTRACT AMOUNT: $ 2,368,810.63
CONTRACTOR: Empire Sand and Gravel Co,Inc.
FROM (town): Billings, Montana
AWARD DATE: September 24, 1982
DATE WORK STARTED: November 29, 1982
PROBABLE COMPLETION DATE: 8-30-83
NO. DAYS WORKED PER WEEK: 5 to 6
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 10 to 12

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: _____

EFFECTIVE OPENING DATE: _____

PROJECT MANAGER: L. Hartman
NO. OF ENG. PERSONNEL EMPLOYED: 11

TELEPHONE: 252-4178
ADDRESS: 424 Morey
Billings, Montana

GENERAL: Pavement removal and crack sealing has been completed and the contractor is presently placing plant mix bit. surf. on the project.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: BILLINGS

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: MAY 31,1983

PROJECT NO.: I-ID 90-9 (38) 549 U-2
PROJ. NAME: WYOMING LINE NORTH
LENGTH: 5.2 MILES
COUNTY: BIG HORN
CONTRACT TIME:
ORDER TO PROCEED DATE:
% COMPLETE:
% TIME USED:
NO. MEN EMPLOYED:
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $
CONTRACTOR:
FROM (town):
AWARD DATE:
DATE WORK STARTED:
PROBABLE COMPLETION DATE:
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:

PROJECT MANAGER: R. SCHAAK
NO. OF ENG. PERSONNEL EMPLOYED: 7

TELEPHONE: 665-3666
ADDRESS: DEPT. OF HIGHWAYS
HARDIN, MT.

GENERAL: Construction staking and layout work is underway. Work in progress consists of retracing Centerline and running Right of Way lines.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: BILLINGS

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: MAY 31, 1983

I-ID 90-9 (36) 531 U1
I-ID 90-9 (38) 549 U1

PROJECT NO.: F-74-1 (2) U1

CONTRACT AMOUNT: $

PROJ. NAME: FENCING- LODGE GRASS TO

CONTRACTOR: CROW TRIBE

LENGTH: WYOMING LINE 24.1 Miles

FROM (town): CROW AGENCY, MT.

COUNTY: BIG HORN

AWARD DATE:

CONTRACT TIME:

DATE WORK STARTED:

ORDER TO PROCEED DATE:

PROBABLE COMPLETION DATE:

% COMPLETE:

NO. DAYS WORKED PER WEEK:

% TIME USED:

NO. SHIFTS PER DAY:

NO. MEN EMPLOYED:

NO. HOURS PER SHIFT:

ACTUAL COMPLETION DATE:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE: N/A

PROJECT MANAGER: R.Schaak

TELEPHONE: 665-3666

NO. OF ENG. PERSONNEL EMPLOYED: 6

ADDRESS: DEPT. OF HIGHWAYS
HARDIN, MT.

GENERAL: Construction layout and staking is underway on the Wyoming Line North portion of the Project.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Billings

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: May 25, 1983

PROJECT NO.: RTF 4-2(4)50
PROJ. NAME: LAUREL-SOUTH
LENGTH: 10.9 MILES
COUNTY: Carbon & Yellowstone
CONTRACT TIME: 100 Working Days
ORDER TO PROCEED DATE: 6-14-82
% COMPLETE: 82
% TIME USED: 74
NO. MEN EMPLOYED: 16
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 1,322,548.60
CONTRACTOR: EMPIRE SAND & GRAVEL
FROM (town): BILLINGS
AWARD DATE: MAY 21, 1982
DATE WORK STARTED: August 2, 1982
PROBABLE COMPLETION DATE: 7-15-83
NO. DAYS WORKED ~~PER WEEK~~: 6
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 9

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:

PROJECT MANAGER: G.M. LORAN
NO. OF ENG. PERSONNEL EMPLOYED: 5
TELEPHONE: 248-3827
ADDRESS: Dept. of HIGHWAYS
Billings, Mont.

GENERAL: The contractor completed the roadway paving 4-29-83. The approaches were completed 5-2-83. The plant mix paving is 100% complete. A four man labor crew worked 2 days cleaning up asphalt waste piles. The last day of work for Empire Sand & Gravel on this project was May 5, 1983.

State Maintenance forces striped the ℄ 5-4-83.

One Way Sign Co., sub-contractor for the guard rail began work May 16 & completed installing & aligning the guard rail May 19, 1983.

I do not know when the contractor is going to complete the finish work on the slopes or start the C.G.F.C.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: BILLINGS

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 5-31-83

PROJECT NO.: F16-1(6)1
PROJ. NAME: EXPOSITION DRIVE
LENGTH: 0.5 MILES
COUNTY: YELLOWSTONE
CONTRACT TIME: 90 W.D.
ORDER TO PROCEED DATE: 9-14-82
% COMPLETE: 42%
% TIME USED: 35%
NO. MEN EMPLOYED: 50
ACTUAL COMPLETION DATE: -

CONTRACT AMOUNT: $ 1,344,793.85
CONTRACTOR: EMPIRE SAND & GRAVEL CO, INC.
FROM (town): BILLINGS
AWARD DATE: 8-24-82
DATE WORK STARTED: 12-15-82
PROBABLE COMPLETION DATE: 8-1-83
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: _____

EFFECTIVE OPENING DATE: _____

PROJECT MANAGER: R. BAKICH
NO. OF ENG. PERSONNEL EMPLOYED: 11

TELEPHONE: 245-9802
ADDRESS: DEPT. OF HWYS
BILLINGS, MT.

GENERAL: WORK CONSISTED OF SURFACING WITH 1½" CBC MAT'L, PLANT MIX BASE 1½" GR-1, PLACING CURB & GUTTER, ELECTRICAL WORK, SIGNING, REMOVAL ITEMS AND MISC. WORK. ITEMS AND PERCENTAGES OF COMPLETION ARE AS FOLLOWS: GRADING ITEMS 67%, MISC. ITEMS 36%, STORM SEWER ITEMS 88%, CURB AND GUTTER ITEMS 36%, SURFACING ITEMS 35%, ELECTRICAL ITEMS 25%, SIGNING & GUARDRAIL 62%, REMOVAL ITEMS 63% AND ADJUST. OF WATER MAIN ITEM 100%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: BILLINGS

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 5-31-83

PROJECT NO.: F16-1(13)3 CONTRACT AMOUNT: $ 2,503,341.30

PROJ. NAME: WICKS LANE TO BENCH BLVD CONTRACTOR: EMPIRE SAND & GRAVEL CO. INC

LENGTH: 1.2 MILES FROM (town): BILLINGS

COUNTY: YELLOWSTONE AWARD DATE: 1-8-82

CONTRACT TIME: 150 WD. DATE WORK STARTED: 2-26-82

ORDER TO PROCEED DATE: 4-16-82 PROBABLE COMPLETION DATE: 8-10-83

% COMPLETE: 99% NO. DAYS WORKED PER WEEK: -

% TIME USED: 93% NO. SHIFTS PER DAY: -

NO. MEN EMPLOYED: — NO. HOURS PER SHIFT: -

ACTUAL COMPLETION DATE: -

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: R. BARICH TELEPHONE: 245-7802

NO. OF ENG. PERSONNEL EMPLOYED: 1 ADDRESS: DEPT. OF HWYS
BILLINGS, MT.

GENERAL:

NO WORK THIS REPORTING PERIOD.
ITEMS AND PERCENTAGES of COMPLETION ARE AS FOLLOWS: STRIPING ITEMS 99%, MISC. ITEMS 96% AND ALL OTHER ITEMS 100%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Billings

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: May 25, 1983

PROJECT NO.: FR 28-2(4) 7041
PROJ. NAME: RED LODGE-BOYD RED LODGE-ROBERTS S.A.
LENGTH: 12.1 MILES
COUNTY: CARBON
CONTRACT TIME: 120 WORKING DAYS
ORDER TO PROCEED DATE: 9-14-82
% COMPLETE: 36
% TIME USED: 36
NO. MEN EMPLOYED: 20
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 1,782,285.66
CONTRACTOR: Peter Kiewit Sons' Co.
FROM (town): SHERIDAN, WYO.
AWARD DATE: Aug. 24, 1982
DATE WORK STARTED: Sept. 22, 1982
PROBABLE COMPLETION DATE: 7-15-82
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: G.M. LORAN
NO. OF ENG. PERSONNEL EMPLOYED: 4

TELEPHONE: 248-3827
ADDRESS: DEPT OF HIGHWAYS
Billings, MONT.

GENERAL: THE CONTRACTOR HAS COMPLETED STRIPPING & STOCK-PILING SOD. THE CONTRACTOR HAULED & PLACED BORROW FROM THREE PITS, BELL PIT, JAKELA PIT, & CARBON COUNTY PIT. THE ROUGH GRADING WAS COMPLETED 5-24-83. THE CONTRACTOR BEGAN CUTTING THE ASPHALT SHLDR. & FINISHING THE SUB-GRADE 5-20-83. THE EMBANKMENT IN PLACE IS 90% COMPLETE. ALL CULVERTS ARE NOW INSTALLED & THIS ITEM IS 100% COMPLETE. 95% OF ALL PIPE & BOX CULVERTS HAVE BEEN CLEANED & FLUSHED. A 60' PLATFORM SCALE HAS BEEN ERECTED AT THE BELL PIT. THE SURVEY CREW BEGAN BLUE TOPPING THE SUB-GRADE 5-25-83. SNOW, RAIN, & WET CONDITIONS HAVE MADE PROGRESS VERY SLOW.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: BILLINGS

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: MAY 31, 1983

PROJECT NO.: F-48-1 (4) 1
PROJ. NAME: STORM SEWER REPAIR
LENGTH: 0.00 MILES
COUNTY: BIG HORN
CONTRACT TIME: 15 WD
ORDER TO PROCEED DATE: 2-28-83
% COMPLETE: 100
% TIME USED: 53
NO. MEN EMPLOYED: 4
ACTUAL COMPLETION DATE: 4-27-83

CONTRACT AMOUNT: $ 13,584.00
CONTRACTOR: SALVESON CONSTRUCTION CO.
FROM (town): HARDIN, MONTANA
AWARD DATE: 2-28-83
DATE WORK STARTED: 4-4-83
PROBABLE COMPLETION DATE: 5-6-83
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: [redacted] 4-29-83

EFFECTIVE OPENING DATE: N/A

PROJECT MANAGER: R.Schaak
NO. OF ENG. PERSONNEL EMPLOYED: 2

TELEPHONE: 665-3666
ADDRESS: DEPT. OF HIGHWAYS
HARDIN, MONTANA

GENERAL: All work items were completed on 4-27-83. The Final Estimate and supporting data was submitted to the District of for checking on May 5, 1983.

Final has been Submitted To Helena.
This is the final Report.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Billings

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 5/31/83

PROJECT NO.: F 57-2(4)21
PROJ. NAME: Geyser-Stanford
LENGTH: 12.7
COUNTY: Judith Basin
CONTRACT TIME: 180 W.D.
ORDER TO PROCEED DATE: 5/21/81
% COMPLETE: 100
% TIME USED: 110
NO. MEN EMPLOYED: 0
ACTUAL COMPLETION DATE: 4/12/83

CONTRACT AMOUNT: $ 4,385,713.05
CONTRACTOR: Rehbein Contr. Inc
FROM (town): Plains, Mt.
AWARD DATE: 5/1/81
DATE WORK STARTED: 6/4/81
PROBABLE COMPLETION DATE:
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: 4/12/83
EFFECTIVE OPENING DATE:
PROJECT MANAGER:
NO. OF ENG. PERSONNEL EMPLOYED:
TELEPHONE:
ADDRESS:

GENERAL: District office checking of the final is 99% complete and the final is ready to submit to Helena. This is the final report for this project.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Billings

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: May 27, 1983

PROJECT NO.: F 57-3 (13) 103
PROJ. NAME: Grassrange-West
LENGTH: 9.7 Miles
COUNTY: Fergus
CONTRACT TIME: 80 Working days
ORDER TO PROCEED DATE:
% COMPLETE:
% TIME USED:
NO. MEN EMPLOYED:
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $
CONTRACTOR:
FROM (town):
AWARD DATE:
DATE WORK STARTED:
PROBABLE COMPLETION DATE:
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Passow
NO. OF ENG. PERSONNEL EMPLOYED: 6

TELEPHONE: 538-8731
ADDRESS: Box 491 Lewistown, Mt. 59457

GENERAL: A 4-man engineering crew has begun to stake approaches and approach pipes. This work is 60% completed.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Billings

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: May 27, 1983

PROJECT NO.: FR 63-1 (1) U-1
PROJ. NAME: Harlowton-North
LENGTH: 10.2 Miles
COUNTY: Wheatland
CONTRACT TIME: 120 Working Days
ORDER TO PROCEED DATE: 4/22/82
% COMPLETE: 86
% TIME USED: 76
NO. MEN EMPLOYED: 0-3
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 1,989,520.68
CONTRACTOR: McIntyre Const. Co.
FROM (town): Gt. Falls, Mt.
AWARD DATE: 4/1/82
DATE WORK STARTED: 4/26/82
PROBABLE COMPLETION DATE: 7/1/83
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Passow
NO. OF ENG. PERSONNEL EMPLOYED: 1

TELEPHONE: 538-8731
ADDRESS: Box 491
Lewistown, Mt. 59457

GENERAL: 5/23/83 the Contractor begun to move equipment to the project for the Seal and Cover operation which he anticipated to begin 6/1/83. He plans to have Drinkwater shoot the CRS-2, and use a flagging car service from Billings pilot the traffic during seal and cover operations.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: BILLINGS

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: MAY 31, 1983

PROJECT NO.: F-92-1 (6) 530
PROJ. NAME: Lodge GRASS SOUTH
LENGTH: 11.0 MILES
COUNTY: BIG HORN
CONTRACT TIME: 100 WD
ORDER TO PROCEED DATE: 5-20-82
% COMPLETE: 100
% TIME USED: 96
NO. MEN EMPLOYED: 15
ACTUAL COMPLETION DATE: 5-5-83

CONTRACT AMOUNT: $ 770,782.10
CONTRACTOR: MEYER CONSTRUCTION COMPANY
FROM (town): BILLINGS, MONTANA
AWARD DATE: 4-29-82
DATE WORK STARTED: 9-20-82
COMPLETION DATE: 5-5-83
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 10

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE: N/A
PROJECT MANAGER: R.SCHAAK
NO. OF ENG. PERSONNEL EMPLOYED: 9

TELEPHONE: 665-3666
ADDRESS: DEPT. OF HIGHWAYS
HARDIN, MT.

GENERAL: All work was completed on the project on May 5, 1983. The Final Estimate and Supporting data was submitted to the District office for checking on May 18, 1983.

Final has been submitted To Helena. This is the final report.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: BILLINGS

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 6-6-83

PROJECT NO.: M 1018 (5) UZ
PROJ. NAME: 4TH AVE. NO. - BILLINGS
LENGTH: 0.663 MILES
COUNTY: YELLOWSTONE
CONTRACT TIME: 90 WORKING DAYS
ORDER TO PROCEED DATE: 4-18-83
% COMPLETE: 13%
% TIME USED: 24%
NO. MEN EMPLOYED: 21
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 786,765.00
CONTRACTOR: BARRY O'LEARY, INC.
FROM (town): BILLINGS, MONTANA
AWARD DATE: 11-30-82
DATE WORK STARTED: 3-29-83
PROBABLE COMPLETION DATE: 9-83
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:

PROJECT MANAGER: D.C. KITTELSON
NO. OF ENG. PERSONNEL EMPLOYED: 10
TELEPHONE: 245-2101
ADDRESS: DEPT. OF HIGHWAYS
BILLINGS, MONTANA.

GENERAL: GRADING WAS DONE ON THE RIGHT SIDE FROM 0+00 TO 34+00. CURB & GUTTER WAS PLACED RT 0+50 TO 7+20. PLANT MIX BASE, 1ST LIFT, WAS PLACED ON RIGHT SIDE FROM 0+50 TO 7+20. ELECTRICAL CONDUIT IS BEING INSTALLED. ITEMS AND PERCENTAGES OF COMPLETION ARE AS FOLLOWS: MISC. - 7%; GRADING - 48%; DRAINAGE - 19%; SURFACING - 12%; CURB & GUTTER - 4%; ELECTRICAL - 3%; SIGNING - 3%. D.O.H. PERSONNEL ARE WORKING ON BLUETOPPING, CURB LINE & INSPECTION.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: BILLINGS

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 5-31-83

PROJECT NO.: M 1018(6)
CONTRACT AMOUNT: $ 42,992.00
PROJ. NAME: 4TH AVE N. & 31ST ST.
CONTRACTOR: MIDLAND ELECTRIC CO, INC.
LENGTH: TRAFFIC SIGNALS & LIGHTING AT INTERSECTION
FROM (town): BILLINGS
COUNTY: YELLOWSTONE
AWARD DATE: 5-9-83
CONTRACT TIME: CALENDAR DATE CONTR.
DATE WORK STARTED: —
ORDER TO PROCEED DATE: 5-9-83
PROBABLE COMPLETION DATE: 9-23-83
% COMPLETE: 0%
NO. DAYS WORKED PER WEEK: —
% TIME USED: 23%
NO. SHIFTS PER DAY: —
NO. MEN EMPLOYED: —
NO. HOURS PER SHIFT: —
ACTUAL COMPLETION DATE:
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: R. BAKICH
TELEPHONE: 245-9802
NO. OF ENG. PERSONNEL EMPLOYED: 1
ADDRESS: DEPT. OF HWYS. BILLINGS, MT.

GENERAL:

AS OF THIS DATE NO PRECONSTRUKTION CONFERENCE HAS BEEN SET AND NO WORK HAS YET TO BEGUN.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: BILLINGS

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 5/31/83

PROJECT NO.: MSC 81-1(2) 30
CONTRACT AMOUNT: $ 86,635.60
PROJ. NAME: STATE ROUTE 81 S.E. OF DENTON
CONTRACTOR: SEBENA PAVING, INC.
LENGTH: 7.4 MILES
FROM (town): BOZEMAN, MONT 59715
COUNTY: FERGUS
AWARD DATE: 05/09/83
CONTRACT TIME: SEPT 1, 1983
DATE WORK STARTED:
ORDER TO PROCEED DATE: SEE SPECIAL PROVISION NO. 1
PROBABLE COMPLETION DATE:
% COMPLETE: - 0 -
NO. DAYS WORKED PER WEEK:
% TIME USED: - 0 -
NO. SHIFTS PER DAY:
NO. MEN EMPLOYED: - 0 -
NO. HOURS PER SHIFT:
ACTUAL COMPLETION DATE:
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: C.W. Buck
TELEPHONE: 535-8731
NO. OF ENG. PERSONNEL EMPLOYED: 0
ADDRESS: LEWISTOWN, MONT 59457

GENERAL: TWO TO THREE MEN SPENT 52 MAN DAYS THIS REPORTING PERIOD OF IN/OUT WORK ON THE PROJECT.
I/D WORD HAS BEEN RECEIVED FROM THE CONTRACTOR AS TO A PRE CONSTRUCTION CONFERENCE

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Billings

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 6-6-83

PROJECT NO.: M7106(5)& M7109(3)
CONTRACT AMOUNT: $ 707,219.15
PROJ. NAME: Spring St. & 4th Ave. Lewistown
CONTRACTOR: William Bros. Const.
LENGTH: 0.2 Miles & 0.4 Miles
FROM (town): Lewistown
COUNTY: Fergus
AWARD DATE: 09-24-82
CONTRACT TIME: 75 WD
DATE WORK STARTED: 10-13-82
ORDER TO PROCEED DATE: 10-18-82
PROBABLE COMPLETION DATE: 07-15-83
% COMPLETE: 64
NO. DAYS WORKED PER WEEK: 5
% TIME USED: 49
NO. SHIFTS PER DAY: 1
NO. MEN EMPLOYED: 15
NO. HOURS PER SHIFT: 8
ACTUAL COMPLETION DATE:
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: Dale E DeVore
TELEPHONE: 538-8731
NO. OF ENG. PERSONNEL EMPLOYED:
ADDRESS: Box 491
Lewistown, Mt. 59457

GENERAL: Work consisted of sidewalks, which is 95% Complete, finishing paving of Plant Mix Bit. Base on 4th Ave. North. Excavation on Spring street in progress for sidewalks and paving. Completed drainage and curb & Gutters. The project as a whole is 64% complete. Items & percent Complete are as follows: Traffic Control - 36%; Trench Exc. - 100%; Drainage pipes - 100%; Manholes - 100%; Adjust water Mains - 100%; Exc. unclass - 75%; Exc. Streets - 35%; Special Borrow - 100%; Inlet Drops - 100%; Sidewalks - 65%; Curbs & Gutters - 100%; Base Course Gr. 6A - 65%; Plant Mix Bit. Base 65%.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Billings

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 6-1-83

PROJECT NO.: MBPIH-5(3)207 & MBPIH-2(2)48
PROJ. NAME: Paint Musselshell R Bridges in Musselshell County
LENGTH:
COUNTY: Musselshell
CONTRACT TIME: Completion 10-1-83
ORDER TO PROCEED DATE: 3-31-83
% COMPLETE: 55
% TIME USED: 33
NO. MEN EMPLOYED: 3
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $16,824.00
CONTRACTOR: Hagested Painting & Drywall, Inc.
FROM (town): Kalispell, MT
AWARD DATE: 3-31-83
DATE WORK STARTED: 5-23-83
PROBABLE COMPLETION DATE: 6-30-83
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 10

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: Taylor
NO. OF ENG. PERSONNEL EMPLOYED: 2

TELEPHONE: 252-4138
ADDRESS: Dept. of Hwys.
Billings, MT

GENERAL: Work consisted of cleaning, spot painting and two finish coats of paint on the Musselshell River Bridge on US highway 87 south of Roundup. The Paint Structure item is 55% complete.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Billings

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 6-1-83

PROJECT NO.: MBP 568-1(5)0
PROJ. NAME: Paint BN RR Overpass at Pompeys Pillar
LENGTH:
COUNTY: Yellowstone
CONTRACT TIME: Completion 7-1-83
ORDER TO PROCEED DATE: 12-1-82
% COMPLETE: 0 ~~64~~
% TIME USED: 64
NO. MEN EMPLOYED: 4
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 16,890.00
CONTRACTOR: Rainbow Painting Co
FROM (town): Great Falls, MT
AWARD DATE: 11-30-82
DATE WORK STARTED: 5-31-83
PROBABLE COMPLETION DATE: 6-30-83
NO. DAYS WORKED PER WEEK: 1
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: Taylor
NO. OF ENG. PERSONNEL EMPLOYED: 2

TELEPHONE: 252-4138
ADDRESS: Dept of Hwys
Billings, MT

GENERAL: Work consisted of moving in equipment and procuring construction signs.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Billings

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: June 1, 1983

PROJECT NO.: AR 5120-0002-1200
CONTRACT AMOUNT: $ 57,773.00
PROJ. NAME: Rapelje Rd. Struct. Repair
CONTRACTOR: Frontier West, Inc.
LENGTH: 0.00
FROM (town): Missoula
COUNTY: Stillwater
AWARD DATE: March 31, 1983
CONTRACT TIME: 45 working days
DATE WORK STARTED: -----
ORDER TO PROCEED DATE: 4-21-83
PROBABLE COMPLETION DATE: June 30, 1983
% COMPLETE: 0
NO. DAYS WORKED PER WEEK: 0
% TIME USED: 19 days= 42%
NO. SHIFTS PER DAY: 0
NO. MEN EMPLOYED: 0
NO. HOURS PER SHIFT: 0
ACTUAL COMPLETION DATE: _____
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: _____
EFFECTIVE OPENING DATE: _____
PROJECT MANAGER: K. Hartman
TELEPHONE: 252-4138
NO. OF ENG. PERSONNEL EMPLOYED: 0
ADDRESS: 424 Morey
Billings, Montana

GENERAL: No work has been done on the project. The contractor plans to begin work next week.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: BILLINGS

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 5/31/83

PROJECT NO.: DS 294-1(4) 12
PROJ. NAME: LENNEP-EAST & WEST
LENGTH: 4.7 MILES
COUNTY: MEAGHER
CONTRACT TIME: 100 WORKING DAYS
ORDER TO PROCEED DATE: 05/20/82
% COMPLETE: 90 %
% TIME USED: 52 %
NO. MEN EMPLOYED: 0
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 607,710.50
CONTRACTOR: MCINTYRE CONSTRUCTION CO.
FROM (town): GREAT FALLS, MONT
AWARD DATE: 04/29/82
DATE WORK STARTED: 06/28/82
PROBABLE COMPLETION DATE: 07/15/83
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Charles W. Buck
NO. OF ENG. PERSONNEL EMPLOYED: 0

TELEPHONE: 538-8731
ADDRESS: P.O. BOX 491
LEWISTOWN, MONT 59457

GENERAL: I/O WORK WAS ACCOMPLISHED DURING THIS REPORTING PERIOD ALL MINOR CONTRACT ITEMS ARE 100% COMPLETE WITH THE EXCEPTION OF SEAL AND COVER WHICH WERE DEFERRED UNTIL 1983. ITEMS AND PERCENTAGES OF COMPLETE ARE AS FOLLOWS: INTERIM STRIPING - WHITE AND INTERIM STRIPING - YELLOW MAKES THIS ITEM 95% COMPLETE; TRAFFIC CONTROL DEVICES ARE 26% COMPLETE; TRAFFIC CONTROL FLAGGING IS 19% COMPLETE. NO ENGINEERING PERSONNEL WERE ASSIGNED TO THE PROJECT THIS REPORTING PERIOD. THE CONTRACTOR ANTICIPATE STARTING SEAL AND COVER OPERATIONS ABOUT JUNE 13, 1983.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: BILLINGS

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 6-6-83

PROJECT NO.: RS 302-1(3)4
PROJ. NAME: RIMROCK RD.- MOLT
LENGTH: 7.4 MILES
COUNTY: YELLOWSTONE
CONTRACT TIME: 80 WORKING DAYS
ORDER TO PROCEED DATE: 4-18-83
% COMPLETE: 44%
% TIME USED: 31%
NO. MEN EMPLOYED: 14
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $983,349.80
CONTRACTOR: EMPIRE SAND & GRAVEL CO, INC.
FROM (town): BILLINGS, MONTANA
AWARD DATE: 2-28-83
DATE WORK STARTED: 2-28-83
PROBABLE COMPLETION DATE: 6-30-83
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:

PROJECT MANAGER: D.C. KITTELSON
NO. OF ENG. PERSONNEL EMPLOYED: 10
TELEPHONE: 245-2101
ADDRESS: DEPT OF HIGHWAYS
BILLINGS, MONTANA

GENERAL: THE GRADING, DRAINAGE, & CRUSHED BASE COURSE, AND MC-70 ITEMS WERE COMPLETED THIS PERIOD. ITEMS AND PERCENTAGES OF COMPLETION ARE AS FOLLOWS: MISC.-19%; GRADING-94%; DRAINAGE-95%; SURFACING-34%; SIGNING-4%. D.O.H. PERSONNEL ARE WORKING ON INSPECTION.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: BILLINGS

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: MAY 31, 1983

PROJECT NO.: CT 314-1 (6) 33
PROJ. NAME: BUSBY- KIRBY
LENGTH: 12.4 MILES
COUNTY: BIG HORN
CONTRACT TIME: 100 WD
ORDER TO PROCEED DATE:
% COMPLETE:
% TIME USED:
NO. MEN EMPLOYED:
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $
CONTRACTOR:
FROM (town):
AWARD DATE:
DATE WORK STARTED:
PROBABLE COMPLETION DATE:
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:

PROJECT MANAGER: R. SCHAAK
NO. OF ENG. PERSONNEL EMPLOYED: 0

TELEPHONE: 665-3666
ADDRESS: DEPT OF HIGHWAYS
HARDIN, MT.

GENERAL: Bids for the construction of the project were opened on May 26, 1983 with Sletten Construction Company of Great Falls, Mt. the apparent low bidder. The contract has not been awarded as of this date.

No Engineering personnel were assigned to the project during the reporting period.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: BILLINGS

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 6-6-83

PROJECT NO.: RS 416-1(3)1
PROJ. NAME: BILLING-SOUTH
LENGTH: 8.1 MILES
COUNTY: YELLOWSTONE
CONTRACT TIME: 100 WORKING DAYS
ORDER TO PROCEED DATE: 4-16-82
% COMPLETE: 94%
% TIME USED: 94%
NO. MEN EMPLOYED: 0
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $2,484,106.60
CONTRACTOR: BARRY O'LEARY, INC.
FROM (town): BILLINGS, MONTANA
AWARD DATE: 2-4-82
DATE WORK STARTED: 3-10-82
PROBABLE COMPLETION DATE: 7-15-83
NO. DAYS WORKED PER WEEK: 0
NO. SHIFTS PER DAY: 0
NO. HOURS PER SHIFT: 0

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: D.C. KITTELSON
NO. OF ENG. PERSONNEL EMPLOYED: ___
TELEPHONE: 245-2101
ADDRESS: DEPT. OF HIGHWAYS
BILLINGS, MONTANA

GENERAL: THERE WAS NO WORK DONE ON THIS PROJECT THIS PERIOD. THE CONTRACTOR WAS GRANTED A REQUEST FOR A DELAY IN TIME BEING CHARGED UNTIL THE 20TH OF JUNE, 1983. THE PERCENTAG OF COMPLETIONS ON THE ITEMS REMAINS AS LAST REPORTED.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Billings

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 6-6-83

PROJECT NO.: BR 9019 (7) DATE SURVEY AUTHORIZED: 03-14-80

PROJ. NAME: Musselshell River Bridge DATE WORK STARTED: 06-23-80

LENGTH: 0.4 MILES ESTIMATED COMPLETION DATE: _____

DATE SUBMITTED TO DISTRICT: 12-1-82

PROJECT MANAGER: Dale E DeVore TELEPHONE: 538-8731

NO. PERSONNEL ASSIGNED: 0 % COMPLETE: 100

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: Billings

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: May 31, 1983

PROJECT NO.: DP 318-1(1)18 DATE SURVEY AUTHORIZED: _____

PROJ. NAME: Busby - South DATE WORK STARTED: 3-2-83

LENGTH: 14.4 Miles ESTIMATED COMPLETION DATE: 7-31-83

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: Schaak TELEPHONE: 665-3666

NO. PERSONNEL ASSIGNED: 7 % COMPLETE: 19

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: BILLINGS

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 6-6-83

PROJECT NO.: F 16-1(17)12 DATE SURVEY AUTHORIZED: 11-1-82

PROJ. NAME: BILLINGS-NORTH US87 DATE WORK STARTED: 1-20-83

LENGTH: 9.7 MILES ESTIMATED COMPLETION DATE: 6-15-83

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: D.C. KITTELSON TELEPHONE: 245-2101

NO. PERSONNEL ASSIGNED: 0 % COMPLETE: 90%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: BILLINGS

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 5/31/83

PROJECT NO.: RS 926-2(1)0 DATE SURVEY AUTHORIZED: 10/07/81

PROJ. NAME: FERGUS CO. LINE EAST DATE WORK STARTED: 11/09/81

LENGTH: 3.8 MILES ESTIMATED COMPLETION DATE: N/A

DATE SUBMITTED TO DISTRICT: 12/28/82

PROJECT MANAGER: C.W. Buck TELEPHONE: 538-8731

NO. PERSONNEL ASSIGNED: NONE % COMPLETE: 100%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: BILLINGS

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 5/31/83

PROJECT NO.: RRS 16-2 (1) 48 DATE SURVEY AUTHORIZED: 02/08/82

PROJ. NAME: RR WEST OF ROUNDUP DATE WORK STARTED: 07/26/82

LENGTH: N/A ESTIMATED COMPLETION DATE: N/A

DATE SUBMITTED TO DISTRICT: 12/28/82

PROJECT MANAGER: C.W. Buck TELEPHONE: 538-8731

NO. PERSONNEL ASSIGNED: NONE % COMPLETE: 80%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: BILLINGS

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 5/31/83

PROJECT NO.: RRS-2 (1) 38 DATE SURVEY AUTHORIZED: 09/13/81

PROJ. NAME: RR STRUCTURE-SOUTH MOORE DATE WORK STARTED: 09/11/81

LENGTH: 0.8 MILES ESTIMATED COMPLETION DATE:

DATE SUBMITTED TO DISTRICT: 12/28/82

PROJECT MANAGER: C.W. Buck TELEPHONE: 538.8731

NO. PERSONNEL ASSIGNED: NONE % COMPLETE: 0%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: Billings

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 6-1-83

PROJECT NO.: BRS 313-1(4)2 — DATE SURVEY AUTHORIZED: _____

PROJ. NAME: Bridge Replacement South of Hardin — DATE WORK STARTED: 5-20-83

LENGTH: 1000' — ESTIMATED COMPLETION DATE: 7-22-83

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: Taylor — TELEPHONE: 252-4138

NO. PERSONNEL ASSIGNED: 3 — % COMPLETE: 25

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: GLENDIVE

DISTRICT DESIGN PROGRESS REPORT

FOR THE PERIOD ENDING: MAY 31, 1983

PROJECT NUMBER & NAME	DESCRIPTION	NEXT MILE-STONE	M-HRS USED THIS REPORT PERIOD	% COMP	EST COMP DATE
F-10(10)64 BAINVILLE - WEST	RMS. OVERLAY	SUBMITTED TO HELENA	36	100	
F 22-3(1) 81 GILBERTSON-NORTH	RMS. OVERLAY	SUBMITTAL TO HELENA	43	90	6/15/83
RF 25-1(2)46 MISSOURI R. NEAR WOLF POINT	GR, GRAVEL, RMS. & DRAIN	PUBLIC HEARING	0	1	12/30/83
F 26-1(1)3 SIDNEY - N. DAK. LINE	GR, GRAVEL, RMS, & DRAIN	PUBLIC HEARING	80	10	12/30/83
RS 245-1(1)0 JORDAN-NORTHWEST	RMS. OVERLAY, GR & GRAVEL SURF.	SUBMITTAL TO HELENA	48	70	9/30/83
RS 344-1(2)15 FROID-WEST	GR, GRAVEL, RMS, & DRAIN	SUBMITTAL TO HELENA	113	70	7/15/83

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221D

DISTRICT: Glendive

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 05-31-83

PROJECT NO.: FR 1-10(8) 636

PROJ. NAME: Brockton East

LENGTH: 12.9 Miles

COUNTY: [illegible]

CONTRACT TIME: [illegible]

ORDER TO PROCEED DATE: [illegible]

% COMPLETE: 9

% TIME USED: 29

NO. MEN EMPLOYED: [illegible]

ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 1,650,279.00

CONTRACTOR: Meyer

FROM (town): Billings

AWARD DATE: 09-24-82

DATE WORK STARTED: [illegible]

PROBABLE COMPLETION DATE: 08-01-[illegible]

NO. DAYS WORKED PER WEEK: [illegible]

NO. SHIFTS PER DAY: 2

NO. HOURS PER SHIFT: 3

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Novakovich

NO. OF ENG. PERSONNEL EMPLOYED: 4

TELEPHONE: [illegible]

ADDRESS: [illegible]

Wolf Point [illegible]

GENERAL: [illegible] placing [illegible] on the [illegible] 95% complete. [illegible] start paving the [illegible]

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU

YELLOW - DISTRICT OFFICE

PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: 4130

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: MAY 31, 1983

PROJECT NO.: MBP 2-1(6)62
PROJ. NAME: MAINT. BRIDGE PAINTING ON TONGUE RIVER BR.
LENGTH: ~
COUNTY: CUSTER
CONTRACT TIME: COMP. DATE 10-1-83
ORDER TO PROCEED DATE: 4-21-83
% COMPLETE: ~
% TIME USED: ~
NO. MEN EMPLOYED: ~
ACTUAL COMPLETION DATE: ~

CONTRACT AMOUNT: $15,200.00
CONTRACTOR: BYRON'S CONSTR.
FROM (town): GLENDIVE, MONT.
AWARD DATE: 3-31-83
DATE WORK STARTED: —
PROBABLE COMPLETION DATE:
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: —
EFFECTIVE OPENING DATE:
PROJECT MANAGER: Walt Dane
NO. OF ENG. PERSONNEL EMPLOYED:

TELEPHONE: 232-1093
ADDRESS: DEPT OF HWYS
Miles City, Mont. 59301

GENERAL: No word from the Contractor as to when he plans to go to work.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: GLENDIVE

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: MAY 31, 1983

PROJECT NO.: FR17-1(1)3
CONTRACT AMOUNT: $ 1,393,231.45
PROJ. NAME: NASHUA-Southwest
CONTRACTOR: Hilde Constr. Co. INC.
LENGTH: 8.9 MILES
FROM (town): GREAT FALLS
COUNTY: VALLEY
AWARD DATE: 06-30-82
CONTRACT TIME: 80 W.D.
DATE WORK STARTED: 08-17-82
ORDER TO PROCEED DATE: 07-20-82
PROBABLE COMPLETION DATE: 07-01-83
% COMPLETE: 85
NO. DAYS WORKED PER WEEK: 5
% TIME USED: 83
NO. SHIFTS PER DAY: 1
NO. MEN EMPLOYED: 28
NO. HOURS PER SHIFT: 9
ACTUAL COMPLETION DATE:
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: DUROCHER
TELEPHONE: 746-3431
NO. OF ENG. PERSONNEL EMPLOYED: 4 TO 8
ADDRESS: NASHUA, MT. 59248

GENERAL: Contractor Began Producing And Placing Plant Mix Bitum. Surfacing Using A Boeing Drum Dryer And Two Blaw-Knox Pavers On May 3 With 28 Men Employed, Completed The Plant Mix Operation On May 20. Mark Rite Lines Inc. Applied The Interim Pavement Markings On May 24 Using 3 Men. Items And Percents Complete Are: Unclassified Exc. 100%, Unclassified Borrow 100%, Drainage Items 100%, Crack Sealing 100%, Gravel 100% Plant Mix 100%, Pavement Marking 50% And Seal And Cover 0%. Contr. Plans To Apply Seal & Cover In Late June.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Glendive

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: May 27, 1983

PROJECT NO.: F RTF 22-2 (3) 40
PROJ. NAME: Plentywood-South
LENGTH: 4.7 Miles
COUNTY: Sheridan
CONTRACT TIME:
ORDER TO PROCEED DATE:
% COMPLETE: 0
% TIME USED: 0
NO. MEN EMPLOYED:
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $
CONTRACTOR:
FROM (town):
AWARD DATE:
DATE WORK STARTED:
PROBABLE COMPLETION DATE:
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:

PROJECT MANAGER: James E. Baldwin
NO. OF ENG. PERSONNEL EMPLOYED: 6

TELEPHONE: 787-5701
ADDRESS: P.O. Box 556
Culbertson, Montana 59218

GENERAL: 6 man engineering crew worked 14 days on construction layout, along with fill in work on other projects, this past period. The construction layout is 100% complete with the exception of electronic earthwork computations. Notes were submitted to Helena, Data Processing, on May 20. The project was let to contract on April 28 but has yet to be awarded. No word from the contractor to date.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Glendive

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: May 31, 1983

PROJECT NO.: BRF-23-2(6)87
PROJ. NAME: S.E. of Broadus (Powder River Pipe) (Pick-Line Pipe)
LENGTH: 0.0 Miles
COUNTY: Powder River
CONTRACT TIME:
ORDER TO PROCEED DATE:
% COMPLETE:
% TIME USED:
NO. MEN EMPLOYED:
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $
CONTRACTOR:
FROM (town):
AWARD DATE:
DATE WORK STARTED:
PROBABLE COMPLETION DATE:
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:

PROJECT MANAGER: Duane J. Strohmayer
NO. OF ENG. PERSONNEL EMPLOYED: 5
TELEPHONE: 232-1093
ADDRESS: Dept. of Highways
Miles City, Mt. 59301

GENERAL: Work during the past period consisted of running center line R/W line and slope staking the project. Construction Layout, with a 5-man survey crew engaged, is 50% complete.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: 4130

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: MAY 31, 1983

PROJECT NO.: F-26-1(20)Units 142 Sidney - East
PROJ. NAME: BTA-62-2(3)38 SIDNEY North
LENGTH: 17.8 miles
COUNTY: Richland
CONTRACT TIME: 120 W.D.
ORDER TO PROCEED DATE: 4-22-82
% COMPLETE: 100%
% TIME USED: 95%
NO. MEN EMPLOYED: 0
ACTUAL COMPLETION DATE: 4-29-83

CONTRACT AMOUNT: $1,368,900.25
CONTRACTOR: Border States Paving Inc.
FROM (town): Fargo N.D.
AWARD DATE: 4-1-82
DATE WORK STARTED: MAY 18, 1982
PROBABLE COMPLETION DATE: Completed
NO. DAYS WORKED PER WEEK: —
NO. SHIFTS PER DAY: —
NO. HOURS PER SHIFT: —

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: —
EFFECTIVE OPENING DATE: ~
PROJECT MANAGER: Bernard F. Kelly
NO. OF ENG. PERSONNEL EMPLOYED: —
TELEPHONE: 365-2877
ADDRESS: Dept of Hwys
Glendive, Mont. 59330

GENERAL: Project was Completed on April 29, 1983. Checking of the final estimate and supporting data is 85% Complete and will be Submitted to Helena on June 6, 1983. This is the Final report.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: 4130

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: MAY 31, 1983

PROJECT NO.: FR-27-2(2)35
PROJ. NAME: Baker North
LENGTH: 8.9 miles
COUNTY: Fallon
CONTRACT TIME: 70 w.d.
ORDER TO PROCEED DATE: 4-16-82
% COMPLETE: 78%
% TIME USED: 94%
NO. MEN EMPLOYED: 0
ACTUAL COMPLETION DATE: ~

CONTRACT AMOUNT: $1,063,479.10
CONTRACTOR: Meyer Constr. Co.
FROM (town): Billings Mt.
AWARD DATE: 11-30-81
DATE WORK STARTED: 6-2-82
PROBABLE COMPLETION DATE: 7-1-83
NO. DAYS WORKED PER WEEK: —
NO. SHIFTS PER DAY: —
NO. HOURS PER SHIFT: —

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: —
EFFECTIVE OPENING DATE: N/A
PROJECT MANAGER: J. Kuntz DOE
TELEPHONE: 365-5296
NO. OF ENG. PERSONNEL EMPLOYED: —
ADDRESS: Dept of Hwys
Glendive, Mont 59330

GENERAL: Checking of Construction notes by the District Office is 60% complete. Prime Contractor Meyer Construction Co. has completed all major items except Seal and Cover which will not be Completed until the Summer of 1983.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Glendive

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: MAY 31, 1983

PROJECT NO.: F-27-3(2)80
PROJ. NAME: Wibaux "I" Conn.
LENGTH: 1.5 Miles
COUNTY: Wibaux
CONTRACT TIME: 110 W.D.
ORDER TO PROCEED DATE: 4-16-82
% COMPLETE: 97
% TIME USED: 75
NO. MEN EMPLOYED: 0
ACTUAL COMPLETION DATE: —

CONTRACT AMOUNT: $1,339,646.80
CONTRACTOR: Meyer Constr. Co.
FROM (town): Billings, Mont.
AWARD DATE: 11-30-81
DATE WORK STARTED: 5-11-82
PROBABLE COMPLETION DATE: 6-1-83
NO. DAYS WORKED PER WEEK: N/A
NO. SHIFTS PER DAY: N/A
NO. HOURS PER SHIFT: N/A

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: _____

EFFECTIVE OPENING DATE: —

PROJECT MANAGER: H. D. Kelly
NO. OF ENG. PERSONNEL EMPLOYED: ___

TELEPHONE: 365-2877
ADDRESS: Glendive, Mt.

GENERAL: Contractor not working pending further directives pertaining to Extra work required for drainage at 4 locations of the project.
1 - Engineer assigned part time.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Glendive

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: MAY 31, 1983

PROJECT NO.: BR-505 38(4) CONTRACT AMOUNT: $69,009.45
PROJ. NAME: OTTER CREEK-BEAR CREEK CONTRACTOR: SWANE SONS CONST. CO.
LENGTH: 0.0 MI. GR & STRUCT. DRAINAGE FROM (town): ANACONDA, MONTANA
COUNTY: Powder River AWARD DATE: August 24, 1982
CONTRACT TIME: 50 W.D. DATE WORK STARTED: 10-5-82
ORDER TO PROCEED DATE: 9-14-82 PROBABLE COMPLETION DATE: _____
% COMPLETE: 100% NO. DAYS WORKED PER WEEK: _____
% TIME USED: 76% NO. SHIFTS PER DAY: _____
NO. MEN EMPLOYED: _____ NO. HOURS PER SHIFT: _____
ACTUAL COMPLETION DATE: 4-22-83
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: April 22, 1983
EFFECTIVE OPENING DATE: _____
PROJECT MANAGER: D.J Strohmayer TELEPHONE: 232-1093
NO. OF ENG. PERSONNEL EMPLOYED: ___ ADDRESS: Dept of Highways
Miles City, MT. 59301

GENERAL: ALL items were completed April 22, 1983. The FINAL ESTIMATE is 95% and will be submitted to the District Office on or before June 17, 1983.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Glendive

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 5/31/83

PROJECT NO.: F-CT 39-1(19)27
PROJ. NAME: Colstrip-Forsyth Cradle Section
LENGTH: 10.9 Mi.
COUNTY: Rosebud
CONTRACT TIME: 180
ORDER TO PROCEED DATE: 7/21/81
% COMPLETE: 97
% TIME USED: 93
NO. MEN EMPLOYED: 10 Ave.
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 6,789,352.18
CONTRACTOR: Hilde Const. Co, Inc.
FROM (town): Great Falls Mt
AWARD DATE: 6/18/81
DATE WORK STARTED: 7/24/81
PROBABLE COMPLETION DATE: 6/83
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 9

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Don Stewart
NO. OF ENG. PERSONNEL EMPLOYED: ___

TELEPHONE: 232-1093
ADDRESS: Dept. of Highways
Miles City, Mt. 59301

GENERAL: Work during the past period consisted of fencing, concrete work, seeding and cleanup work. Work and percentages completed are as follows: Grading -100%, Drainage -100%, Surfacing - 97%, Fencing - 95% and Misc. - 35%. No work on the structure portion of the project was performed during the past period.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU ✓
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Glendive.

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 5/31/83

PROJECT NO.: F-CT RRS 39-1(7)38
PROJ. NAME: Colstrip-Forsyth Armell's Creek Section
LENGTH: 6.4 Mi.
COUNTY: Rosebud
CONTRACT TIME: 200
ORDER TO PROCEED DATE: 4/16/83
% COMPLETE: 90
% TIME USED: 71
NO. MEN EMPLOYED: 10 Ave.
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 6,479,096.93
CONTRACTOR: Hilde Const. Co, Inc.
FROM (town): Great Falls, Mt.
AWARD DATE: 11/30/81
DATE WORK STARTED: 12/8/81
PROBABLE COMPLETION DATE: 7/83
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 9

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Don Stewart
NO. OF ENG. PERSONNEL EMPLOYED: 7

TELEPHONE: 232-1093
ADDRESS: Dept. of Highways
Miles City, Mt. 59301

GENERAL: Work during the past period consisted of fencing, concrete work, seeding, and minor cleanup work. Work and percentages completed are as follows: Grading-100%, Drainage-98%, Surfacing-97%, Fencing-62% and Misc. -87%.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: 4

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 5-31-83

F-CT-RRS 39-1(7)38

PROJECT NO.: Structures Only

CONTRACT AMOUNT: $ 1,737,289.65 Structures Only

PROJ. NAME: Colstrip-Forsyth Armells Creek Sec.

(SUB) CONTRACTOR: Sletten Constr. Co

LENGTH: 6.4 Miles

FROM (town): Great Falls, Mt.

COUNTY: Rosebud

AWARD DATE: 11-30-81

CONTRACT TIME: 210 W.D.

DATE WORK STARTED: 2-15-82

ORDER TO PROCEED DATE: 4-16-82

PROBABLE COMPLETION DATE: July 15, 1983

% COMPLETE: 96

NO. DAYS WORKED PER WEEK: 5

% TIME USED: 71

NO. SHIFTS PER DAY: 1

NO. MEN EMPLOYED: 10 AVE.

NO. HOURS PER SHIFT: 8 - 12

ACTUAL COMPLETION DATE:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: W.D. Dane

TELEPHONE: 232-1093

NO. OF ENG. PERSONNEL EMPLOYED:

ADDRESS: 38 Orr Street
Miles City, Mt.

GENERAL: Sub Contractor Sletten Constr. Co., resumed Work May 9, 1983. Placed BD concrete for the deck-slab, Bridge Over B.N. Inc., Sta 993+14.9 and the barrier rail on the Bridge Over B.N. Inc., Sta. 1249+37.75. Work is in progress forming the barrier rail on the Bridge Over Armells Creek, Sta. 1258+29.5

DISTRIBUTION: ~~WHITE~~ - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: GLENDIVE

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: MAY 31, 1983

PROJECT NO.: RS 242-1(5)38
PROJ. NAME: LORING - NORTH
LENGTH: 5.0 MILES
COUNTY: PHILLIPS
CONTRACT TIME: 100 W.D.
ORDER TO PROCEED DATE: 04-16-82
% COMPLETE: 90
% TIME USED: 66
NO. MEN EMPLOYED: ~
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 1,133,333.77
CONTRACTOR: HILDE CONSTR. CO. INC.
FROM (town): GREAT FALLS
AWARD DATE: 11-30-81
DATE WORK STARTED: 04-29-82
PROBABLE COMPLETION DATE: 07-01-83
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: DUROCHER
NO. OF ENG. PERSONNEL EMPLOYED:

TELEPHONE: 746-3431
ADDRESS: NASHUA, MT. 59248

GENERAL: ALL ITEMS ARE 100% COMPLETE WITH THE EXCEPTION OF SEAL AND COVER MATERIAL, WHICH WILL NOT BE COMPLETED UNTILL LATE JUNE WHEN THE TEMPERATURE STAYS UP DURING THE NIGHT FOR GOOD CURING.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Glendive

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 5-28-83

PROJECT NO.: RS 252-1(3)0
PROJ. NAME: CIRCLE - WELDON
LENGTH: 10.9 Mi.
COUNTY: McCone
CONTRACT TIME: 75 W.D.
ORDER TO PROCEED DATE: 4-21-83
% COMPLETE: 13
% TIME USED: 31
NO. MEN EMPLOYED: 32
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 1,478,144.46
CONTRACTOR: McINTYRE Constn Co.
FROM (town): GREAT FALLS
AWARD DATE: 3-31-1983
DATE WORK STARTED: 4-19-83
PROBABLE COMPLETION DATE: 11-28-83
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 9

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: H. Kelly
NO. OF ENG. PERSONNEL EMPLOYED:

TELEPHONE: 365-2877
ADDRESS: Glendive

GENERAL: Blading and Shaping roadway is 90 % complete
Placing of 1st lift BASE Course is 60 % Complete.
1 of 2 Structure Removals was completed.
Drainage Pipe 60 IN is 50 % complete.

Engineering layout is 80 % Complete with 5 men assigned.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Glendive

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 6/2/83

PROJECT NO.: SR 254-1(2)13
PROJ. NAME: Glendive-Richey Road
LENGTH: 6.9
COUNTY: Dawson
CONTRACT TIME: 60 working days
ORDER TO PROCEED DATE: 4-21-83
% COMPLETE: 0
% TIME USED: 45 %
NO. MEN EMPLOYED: 0
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 547,274.30
CONTRACTOR: Border States Paving Inc.
FROM (town): Fargo N. D.
AWARD DATE: 3/31/83
DATE WORK STARTED:
PROBABLE COMPLETION DATE:
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE: N/A
PROJECT MANAGER: Bernard Kelly
NO. OF ENG. PERSONNEL EMPLOYED: 0

TELEPHONE: 365-2877
ADDRESS: Dept of Highways
Glendive Montana 59330

GENERAL: No word from Contractor as to when he will start.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Glendive

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: May 31, 1983

PROJECT NO.: RS 332-2(3)12
PROJ. NAME: Garland North & South
LENGTH: 10.0 Miles
COUNTY: Custer
CONTRACT TIME: _____
ORDER TO PROCEED DATE: _____
% COMPLETE: _____
% TIME USED: _____
NO. MEN EMPLOYED: _____
ACTUAL COMPLETION DATE: _____

CONTRACT AMOUNT: $_____
CONTRACTOR: _____
FROM (town): _____
AWARD DATE: _____
DATE WORK STARTED: _____
PROBABLE COMPLETION DATE: _____
NO. DAYS WORKED PER WEEK: _____
NO. SHIFTS PER DAY: _____
NO. HOURS PER SHIFT: _____

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: _____

EFFECTIVE OPENING DATE: _____

PROJECT MANAGER: Duane J. Strohmayer
NO. OF ENG. PERSONNEL EMPLOYED: ___

TELEPHONE: 232-1093
ADDRESS: Dept. of Highways
Miles City, Mt. 59301

GENERAL: No Work was performed on this project. during the past period

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: GLENDIVE

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: MAY 31, 1983

PROJECT NO.: RS 438-1(3)21
PROJ. NAME: NASHUA – NORTH
LENGTH: 3.9 MILES
COUNTY: VALLEY
CONTRACT TIME: _____
ORDER TO PROCEED DATE: _____
% COMPLETE: _____
% TIME USED: _____
NO. MEN EMPLOYED: _____
ACTUAL COMPLETION DATE: _____

CONTRACT AMOUNT: $_____
CONTRACTOR: _____
FROM (town): _____
AWARD DATE: _____
DATE WORK STARTED: _____
PROBABLE COMPLETION DATE: _____
NO. DAYS WORKED PER WEEK: _____
NO. SHIFTS PER DAY: _____
NO. HOURS PER SHIFT: _____

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: _____

EFFECTIVE OPENING DATE: _____

PROJECT MANAGER: DUROCHER
NO. OF ENG. PERSONNEL EMPLOYED: ___

TELEPHONE: 746-3431
ADDRESS: NASHUA, MT. 59248

GENERAL: NO WORK ON THE PROJECT DURING THE PERIOD.
ITEMS AND PERCENT COMPLETE ARE: CENTERLINE AND BENCH MARKS – 100% SLOPE STAKING 95% RIGHT OF WAY LINES 85% AND DRAINAGE 95%.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Glendive

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: May 31, 1983

PROJECT NO.: RS-BRS-544-1(3)34
PROJ. NAME: BOYES SOUTH
LENGTH: 1.9 Miles
COUNTY: Powder River & Carter
CONTRACT TIME: _____
ORDER TO PROCEED DATE: _____
% COMPLETE: _____
% TIME USED: _____
NO. MEN EMPLOYED: _____
ACTUAL COMPLETION DATE: _____

CONTRACT AMOUNT: $_____
CONTRACTOR: _____
FROM (town): _____
AWARD DATE: _____
DATE WORK STARTED: _____
PROBABLE COMPLETION DATE: _____
NO. DAYS WORKED PER WEEK: _____
NO. SHIFTS PER DAY: _____
NO. HOURS PER SHIFT: _____

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: _____
EFFECTIVE OPENING DATE: _____
PROJECT MANAGER: Diane J. Strohmayer TELEPHONE: 232-1093
NO. OF ENG. PERSONNEL EMPLOYED: ___ ADDRESS: Dept. of Highways Miles City, MT. 59301

GENERAL: Work began on this project May 16, 1983 and consisted of running center line and R/W line on 1.9 miles or 100% complete. Construction layout, with a 5 man survey crew engaged, is 25% complete.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Glendive

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 5-28-83

PROJECT NO.: SMP 2899-82
PROJ. NAME: Crushing & Stockpile
LENGTH: —
COUNTY: Custer, McCone, ~~Dawson~~ Garfield
CONTRACT TIME: 109 W.D.
ORDER TO PROCEED DATE: 11-19-82
% COMPLETE: 90
% TIME USED: 55
NO. MEN EMPLOYED: 16 ±
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 354,875.00
CONTRACTOR: Prince Inc.
FROM (town): Forsyth
AWARD DATE: 10-29-82
DATE WORK STARTED: 3-31-83
PROBABLE COMPLETION DATE: 6-2-83
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 2
NO. HOURS PER SHIFT: 9

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: W. Kelly
NO. OF ENG. PERSONNEL EMPLOYED:

TELEPHONE: 365-2877
ADDRESS: Glendive

GENERAL: Sub Contractor Konitz Construction completed their work on MAY 25, 1983.

Prince Inc. is working on the Dawson Co. Pit and will probably complete Crushing and Stockpiling on June 2, 1983.

3 men testing aggregate.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: GLENDIVE

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 5/31/83

PROJECT NO.: SMP 3699-82

CONTRACT AMOUNT: $ 245,425.00

PROJ. NAME: CRUSHING & STOCKPILING

CONTRACTOR: FRANCIS MUGGLI INC.

LENGTH: N/A

FROM (town): GLASGOW

COUNTY: BLAINE, PHILLIPS & McCONE

AWARD DATE: 10-29-82

CONTRACT TIME: 75 WORKING DAYS

DATE WORK STARTED: 2-14-83

ORDER TO PROCEED DATE: 11-19-82

PROBABLE COMPLETION DATE: 8-83

% COMPLETE: 80

NO. DAYS WORKED PER WEEK: 5

% TIME USED: 63

NO. SHIFTS PER DAY: 1

NO. MEN EMPLOYED: 4 TO 5

NO. HOURS PER SHIFT: VARIABLE

ACTUAL COMPLETION DATE:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Buck, C.W.

TELEPHONE: 538-8731

NO. OF ENG. PERSONNEL EMPLOYED: 3

ADDRESS: LEWISTOWN, MONT 59457

GENERAL: WORK DURING THIS PERIOD CONSISTED OF MOVING EQUIPMENT FROM McCONE CO. TO PIT NO# 3630-69 IN PHILLIPS CO. AND PRODUCING AND STOCKPILING 18,880 TONS OF ½ IN. TOP SURF THE CONTRACTOR WILL COMPLETE CRUSHING AND STOCKPILING OF ½ IN. TOP SURF. IN THIS PIT NO# 3630-69 PHILLIPS CO. IN JUNE 1983 AND PLANS TO START MOVING EQUIPMENT FROM PIT 3630-69 PHILLIPS CO. TO PIT NO# 0310-09 IN BLAINE CO.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Glendive

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 5-31-83

PROJECT NO.: PMS 4140(61) U3
PROJ. NAME: Inlaid Thermoplastic Pavement Markings
LENGTH: N/A
COUNTY: Roosevelt-Richland-Dawson Custer-Powder River
CONTRACT TIME: 45 W.D.
ORDER TO PROCEED DATE: 08-17-82
% COMPLETE: 17
% TIME USED: 31
NO. MEN EMPLOYED: 2 to 3
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $64,378.59
CONTRACTOR: Mark Rite Lines
FROM (town): Billings, Mt.
AWARD DATE: 07-27-82
DATE WORK STARTED: 09-21-82
PROBABLE COMPLETION DATE: ~~08-15-83~~ 07-01-83
NO. DAYS WORKED ~~THIS WEEK~~: 3
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 3-10

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Larry K. Greufe
NO. OF ENG. PERSONNEL EMPLOYED: 2

TELEPHONE: 653-1050
ADDRESS: Dept. of Highways
Wolf Point, Mt. 59201

GENERAL: Contractor worked two days, in Broadus, graving pavement and placing thermoplastic. Items and percent complete are: 8" White 34%, 24" White 12%, 4" Yellow 8%, Words & Symbols 8%.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: GLENDIVE

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 5-31-83

M-5006(3)

PROJECT NO.: M-RRS 5007(1)

PROJ. NAME: BNRR-UNDERPASS

LENGTH: 0.5 Miles

COUNTY: Dawson

CONTRACT TIME: 180 W.D.

ORDER TO PROCEED DATE: 10-18-82

% COMPLETE: 25

% TIME USED: 16

NO. MEN EMPLOYED: 8 to 12

ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $1,087,274

CONTRACTOR: COP Constr. Co.

FROM (town): Billings, MT.

AWARD DATE: 9-24-82

DATE WORK STARTED: 1-24-83

PROBABLE COMPLETION DATE: Dec. 1983

NO. DAYS WORKED PER WEEK: 5

NO. SHIFTS PER DAY: 1

NO. HOURS PER SHIFT: 8 to 10

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE: N/A

PROJECT MANAGER: Ken. Quale

NO. OF ENG. PERSONNEL EMPLOYED: 2

TELEPHONE: 365-2877

ADDRESS: Dept. of Highways
Glendive, MT. 59330

GENERAL: Work Consisted of Completing the driving of steel bearing pile, and placed 442.0 Cu. yds. of Class "AA" Concrete for footings, pier shaft on pier NO. 2 and Right portion of Pier Shaft on pier NO. 3, making this item of work 70% Complete. Reinf. steel tied in backwalls and wingwalls. Plans are to start work on the Superstructure falsework this week.

The 184" Arch Pipe was installed at sta. 24+60 and the detour removed.

The engineering layout is 60% Complete.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Glendive

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 4-26-83

PROJECT NO.: BR 9036(9)
PROJ. NAME: Beaver Creek Bridge
LENGTH: 0.026 Miles
COUNTY: Phillips
CONTRACT TIME: 80 WD
ORDER TO PROCEED DATE: 07-20-82
% COMPLETE: 97
% TIME USED: 58
NO. MEN EMPLOYED: 0
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $157,828.50
CONTRACTOR: McIntyre Construction Co.
FROM (town): Great Falls, Mt.
AWARD DATE: 06-30-82
DATE WORK STARTED: 08-31-82
PROBABLE COMPLETION DATE: ~~07-83~~ 07-83
NO. DAYS WORKED PER WEEK: 0
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE: 11-15-83
PROJECT MANAGER: Larry K. Greufe
NO. OF ENG. PERSONNEL EMPLOYED: ___

TELEPHONE: 653-1050
ADDRESS: Dept. of Highways
Wolf Point, Montana 59201

GENERAL: No work this past period.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: GLENDIVE

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 5-31-83

PROJECT NO.: F944(34)148
PROJ. NAME: SHIRLEY WEST
LENGTH: 5.9 MILES
COUNTY: CUSTER
CONTRACT TIME: 260 W.D.
ORDER TO PROCEED DATE: 4-26-83
% COMPLETE: 1
% TIME USED: 8
NO. MEN EMPLOYED: 5
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 10,489,672.50
CONTRACTOR: BOYERS GEN. CONST. INC.
FROM (town): BUTTE, MT.
AWARD DATE: 3-31-83
DATE WORK STARTED: 5-16-83
PROBABLE COMPLETION DATE: 11-15-84
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:

PROJECT MANAGER: SWANSON
NO. OF ENG. PERSONNEL EMPLOYED: 3
TELEPHONE: 232-1083
ADDRESS: DEPT. OF HWYS
MILES CITY, MT.

GENERAL: WORK CONSISTED OF MINOR CLEARING AND INSTALLATION OF CULVERTS. DRAINAGE IS 1% COMPLETE. THE CONTRACTOR PLANS TO START MAJOR GRADING OPERATIONS 6-6-83

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Glendive

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: May 31, 1983

PROJECT NO.: F 26-1(1) 6 DATE SURVEY AUTHORIZED: Aug 21, 1981

PROJ. NAME: Sidney - N.D. Line DATE WORK STARTED: Sept. 2, 1981

LENGTH: 5.1 ESTIMATED COMPLETION DATE: Dec 1983

DATE SUBMITTED TO DISTRICT: Jan 10, 1983

PROJECT MANAGER: Bernard F Kelly TELEPHONE: 365-~~3378~~3 2877

NO. PERSONNEL ASSIGNED: 3 - 5 % COMPLETE: 98%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

Direct Participation
Federal Highway Administration
April 1, 1983

April 1, 1983

MONTHLY PROGRESS REPORT
DIRECT FEDERAL CONSTRUCTION
MONTANA

PROJECT	LOCATION	LENGTH	TYPE WORK	PERCENT TIME USED	% WORK COMPLETED AND ESTIMATED COMPLETION DATE	CONTRACTOR AND CONTRACT AMOUNT
OM-AD 18(8)	Minuteman Missile Roads Choteau & Teton Counties	40.15	Crushed Aggregates Surfacing	127%	100% Completed 12/8/82	Konitz Contracting Inc. $612,178.00
B.P.A. 1(1)	Clark Fork River Bridge Near Gold Creek Powell County		2 Bridge Replacement and Approaches	115%	100% Completed 10/13/82	E.F. Matelich Const. Co. $641,229.75
MT ERFO 81(1)	Kootenai National Forest		Surface, Bridges and Approaches	18%	25% Est. Completion Date 6/15/83	Darrell M. Binkerd Const. $313,554.00

JS/sb/214FF1